



LOAD TEST WITNESS CERTIFICATION

Certificate No : ECI/SA/LT-39653/24
Rev. No.: 00

S.O.# : 1516
Date of Issue: 19-Jun-2024

COMPANY NAME : SUDHAIR RENTALS
LOCATION : SUDHIR YARD, DAMMAM
EQUIPMENT / TYPE : MOBILE CRANE / TRUCK MOUNTED
EQUIPMENT ID NO. : SRC-STC-050-014
EQUIPMENT SERIAL NO. : P2200306
MODEL : STC 500T5
CAPACITY / SWL : 50.0 t
MANUFACTURER : SANY
APPLIED STANDARD : ASME B30.5 - 2021

PART I : PRE-EXAMINATION.

PART II : PERCENTAGE OF LOAD TEST(100%)

We hereby certify that the equipment mention above was thoroughly undergone Visual Inspection and Functional test done by the competent inspector according to Engineering Corner For Inspection(E.C.I) in accordance with ASME/ANSI/API/BS Standards.

SERIAL NO	QTY	EQUIPMENT DESCRIPTION	CAPACITY(SWL)	APPLIED TEST LOAD
P2200306	1	MOBILE CRANE/TRUCK MOUNTED	50.0 t	N/A
		Load Test Configuration Boom Length: 29.7 m Radius: 10 m	10.80 t	10.80 t

PART III : POST EXAMINATION.

REMARK: Found this item in good condition with adequate strength and free from apparent defects that affects safe operation at time of inspection, with provision of regular maintenance. Any modification / repair / re-installation of the mention equipment shall be re-inspected.

LOAD TEST WITNESS DATE : 13-Jun-2024



REPORT NO : 95872

*****END OF CERTIFICATE*****

INSPECTED BY : GODOFREDO

REVIEWED & APPROVED BY : QA/QC Dept

SIGNATURE :

KSA Office: Registered Saudi Aramco Vendor Registration Number10041478, Saudi Basic Industries Corporation (SABIC) Vendor number 505616, Saudi Electric Company Number 32930, Lifting Equipment Engineers Association membership (LEEA)-Cert.1876, ISO 9001:2015 Cert. 170121016621, ISO 14001:2015 Cert. 170123026621, ISO 45001:2018 Cert. 170123036621, Royal Commision: RCJ000339.

Doc. No. : ECIR-LFT-003, Issue No.: 02, Rev. No. : 001, Rev. Date : 05-FEB-2023

Page 1/1

