

MAGNETIC PARTICLE INSPECTION REPORT



Client Name:	Sudhir Rentals	Report No.:	2035653
Site Location:	Sudhir Rentals Dammam Yard	Job No.:	2524-3020
Rig No.:	-	Work Order No.:	-
Inspection Date:	11/09/2025	Date of Report:	11/09/2025

MPI EQUIPMENT DETAILS			
MPI Equipment Type:	Permanant Yoke	Manufacturer & Model:	ARORA AY-M5-W
Test Weight:	40 LBS (18KG)	Serial No.:	2425-007
Consumables:	White Contrast Paint:	Make / Type: MEGNAFLUX/WCP-2	Batch No.: 240506
	Black Magnetic Ink:	Make / Type: MEGNAFLUX/7HF	Batch No.: 230806
	Wet Fluorescent:	Make / Type: -	Batch No.: -

INSPECTION DETAILS			
Equipment Description & Location:	Mobile Crane (Main & Aux: Hook)	Type of Inspection & Technique:	Wet Visible MPI
Equipment Part/Serial No.:	SRC-STC-050-029 (Main: HCZ25456616 Aux: SRC-STC-050-029)	Surface Condition:	Cleaned to bare metal
Inspection Standard:	ASTM E709	Illumination / Light Intensity:	Under Direct Sun Light / 1076 Lux
Procedure No.:	INI.WI.NDT.001	Test Temperature:	Ambient °C
Inspected Area Highlighted As:	With White Contrast	Acceptance Criteria:	Any relevant indications will cause rejection

Reference Pictures



Result:	MPI inspection was applied on the available surface areas of Hooks as mentioned on the attached photos and found free from surface cracks at the time of inspection.	
Acceptable:	ACCEPTED	Next visit due on: 11/09/2026
Remarks / Notes:	MPI CARRIED OUT ON BOTH HOOKS	
• This inspection report shall not be reproduced except in full, without the written approval of Bureau Veritas • Inspection results relate only to the inspected items and the liability for the samples through the inspection period only. • This report concerns the samples that have been inspected only. This report is null and void in the event of any alteration or modification, deletion or addition. • The client has the right, during a maximum period of fifteen days from the date of issuance of this report to let us know in writing about any error that may take place in this report, also has the right to recover samples that have been tested or remainder		

Issued at Bureau Veritas Al Khobar office on 13/09/2025

Test Performed By:
Signature:

Name: Tarique Aziz
NDT Level: Level II



Approved by:
Signature:

Name: Ahmed Elabady
Position: Technical Team Lead

The technical conclusions thus expressed may have to be reconsidered in light of any modifications or alterations that would invalidate the data shown in the present certificate. These conclusions would become null & void should Bureau Veritas not be kept informed of such modifications or alterations with specific reference to the present certificate.
Any person not a party to the contract pursuant to which this document is delivered may not assert a claim against Bureau Veritas for any liability arising out of errors or omissions which may be contained in said document, or for errors of judgement, fault or negligence committed by the personnel of the Society or of its Agents in the establishment or issuance of this document, and in connection with any activities for which it may provide.
This not is NOT an indication that the item(s) is (are) fit for any specific purpose and does not release the manufacture, supplier and any party from their respective duty, guarantee, obligation and/or indemnity relating to, without limitation patents, workmanship, materials, safety, performance in operation and/or reliability.



MAGNETIC PARTICLE INSPECTION REPORT

