



MAGNETIC PARTICLE TESTING REPORT

Customer Name :- **SUDHIR EQUIPMENT** Date of Inspection:- 18, October, 2025
Job No. :- 25-2507 Next Inspection Date :- 17 April, 2026
Work Location. :- SUDHIR YARD Inspection Report No.:- NDT-I-25-2507-01

Material Description :- **HOOK BLOCK** Serial # :- **HCZ 2490025 (QZG90.20)** QTY 01

Area Inspected: Critical areas

Inspection Method

Magnetizing Process : ☒Continuous ☐Residual

Magnetization : ☐Alternating (AC) ☐Direct (DC) Magnetic Particles: ☐Dry ☒Wet ☒Visible ☐Fluorescent

Traceability & Certification Calibration



Batch No. Black Magnetic Ink:

MAGNAFLUX 211101

White Contrast:

MAGNAFLUX 231003

☐AC Yoke ☐DC Coil ☒Permanent Magnet ☐UV Light ☐Other

No. No. No. 5321 No. No.

Calib. Cert. 16-NOV-2024

Due Date 16-NOV-2025

Surface Condition : Cleaned to Base Metal

Background : ☒White ☐Ground ☐Non-treated

Specification : ☐API ☐DS1 ☒ASTM ☐ASME ☐AWS ☒Other ASTM E709

Acceptance Criteria : ☐DS1 ☒ASTM ☐ASME ☒AWS Edition AWS D1.1 & ASTM E709

Result

Magnetic particle inspection was carried out on above description critical & available area and found free from surface cracks or flaws at the time of inspection

(ACCEPTED)



* Certificate is not valid unless QC signature and stamp are on report

Inspector Name: Ibrahim Abdullah

HANY AKIF

NDT LEVEL TWO

Reviewed By