



## CERTIFICATE OF TEST AND THOROUGH EXAMINATION OF MOBILE CRANE

|                           |                                        |                              |
|---------------------------|----------------------------------------|------------------------------|
| <b>Cert. No.:</b> 2223656 | <b>Date of Examination:</b> 06/05/2026 | <b>Sticker No.:</b> 01-74267 |
|---------------------------|----------------------------------------|------------------------------|

|                                                           |                                |                                                                                                |
|-----------------------------------------------------------|--------------------------------|------------------------------------------------------------------------------------------------|
| Name & address of owner of the equipment                  |                                | SUDHIR EQUIPMENT RENTAL CO.                                                                    |
| Inspection requested by                                   |                                | SUDHIR EQUIPMENT RENTAL CO.                                                                    |
| Place of inspection                                       |                                | DMM YARD                                                                                       |
| Type of inspection                                        |                                | FUNCTION TEST & THOROUGH EXAMINATION                                                           |
| Relevant regulation / Standard                            |                                | ASME B30.5                                                                                     |
| Date of previous inspection / load test                   |                                |                                                                                                |
| Identification<br>&<br>Description<br>of the<br>Equipment | Manufacturer name              | SANY                                                                                           |
|                                                           | Equipment Type                 | TRUCK MOUNTED MOBILE CRANE                                                                     |
|                                                           | Nature of power                | DEISEL POWERED                                                                                 |
|                                                           | Model / Year                   | STC500T                                                                                        |
|                                                           | Serial number                  | TC2050CG0158                                                                                   |
|                                                           | Owner ID / Registration number | SRC-STC-050-081                                                                                |
|                                                           | Rated Capacity (maximum)       | 50 t                                                                                           |
|                                                           | Present Configuration          | Main hoist current capacity: 50 T with 4 FALLS<br>Auxiliary hoist current capacity: 5 T with 1 |
|                                                           | Radius (Mini / Max)            | Minimum: 2.5 M; Maximum: 40 M                                                                  |
|                                                           | Length of Boom                 | Minimum: 11.3 M; Maximum: 44 M                                                                 |
|                                                           | Counterweight (mass)           | Standard from Manufacturer                                                                     |
|                                                           | Wire rope specification        | 16 mm                                                                                          |
|                                                           | Complementary devices          | FLY JIB WAS STOWED                                                                             |

| Description of test:<br>-Visual inspection was carried out, followed by full functional testing. | Length of boom (m) | Radius (m) | Reeving (No. of falls) | Test Load | Safe Working Load |
|--------------------------------------------------------------------------------------------------|--------------------|------------|------------------------|-----------|-------------------|
|                                                                                                  | 29.7 M             | 24 M       | 4 FALLS                | 3700 KG   | 3700 KG           |
|                                                                                                  | -                  | -          | -                      | -         | -                 |
|                                                                                                  | -                  | -          | -                      | -         | -                 |
|                                                                                                  | -                  | -          | -                      | -         | -                 |

### Result of Examination:

**The above mentioned equipment has been found satisfactory at the time of inspection and is considered to be safe for further use, subject to continuous maintenance being applied and qualified operator being employed.**

This is to certify that the Competent Person did attend at the said premises on said date to witness proof load test and/or to carry out thorough examination of the equipment described herein and that all particulars described above were correct at the time of examination. This Certificate becomes void in case of any major repair, modification and /or alteration being un-authorized by issuer of hereof.

|                                                                      |                                                        |
|----------------------------------------------------------------------|--------------------------------------------------------|
| <b>Next Proof Load Test Due: or After Major Repair/Modifications</b> | <b>Next Inspection Due is on or before: 05/05/2027</b> |
|----------------------------------------------------------------------|--------------------------------------------------------|

Issued at Al Khobar on 06/05/2026

Inspector to Bureau Veritas  
Signature:



Name: MOHAMED OMARA  
Position: Senior Inspector



Reviewed by  
Signature:



Name: Ahmed Elabady  
Position: Reviewer

The technical conclusions thus expressed may have to be reconsidered in light of any modifications or alterations that would invalidate the data shown in the present certificate. These conclusions would become null & void should Bureau Veritas not be kept informed of such modifications or alterations with specific reference to the present certificate.

Any person not a party to the contract pursuant to which this document is delivered may not assert a claim against Bureau Veritas for any liability arising out of errors or omissions which may be contained in said document, or for errors of judgement, fault or negligence committed by the personnel of the Society or of its Agents in the establishment or issuance of this document, and in connection with any activities for which it may provide.

This not is NOT an indication that the item(s) is (are) fit for any specific purpose and does not release the manufacture, supplier and any party from their respective duty, guarantee, obligation and/or indemnity relating to, without limitation patents, workmanship, materials, safety, performance in operation and/or reliability.



## CHECKLIST OF TEST & THOROUGH EXAMINATION OF MOBILE CRANE

| <b>Cert. No.: 2223656</b>               | <b>Date of Examination: 06/05/2026</b> |         |
|-----------------------------------------|----------------------------------------|---------|
| SECTION                                 | CONDITION                              | REMARKS |
| <b>1. ACCESS</b>                        |                                        |         |
| 1.1 Access to the cabin/control station | Satisfactory                           |         |
| 1.2 Access for maintenance operation    | Satisfactory                           |         |
| <b>2. CHASSIS</b>                       |                                        |         |
| 2.1 Chassis                             | Satisfactory                           |         |
| 2.2 Traveling device (tire, crawler)    | Satisfactory                           |         |
| 2.3 Outriggers                          | Satisfactory                           |         |
| 2.4 Outrigger sole (shoe or pad)        | Satisfactory                           |         |
| 2.5 None return valve on outrigger      | Satisfactory                           |         |
| 2.6 Locking of suspensions              | Satisfactory                           |         |
| 2.7 Locking of outriggers rest position | Satisfactory                           |         |
| <b>3. STRUCTURE OF EQUIPMENT</b>        |                                        |         |
| 3.1 Structure, A frame                  | Satisfactory                           |         |
| 3.2 Jib, fly jib                        | Satisfactory                           | STOWED  |
| 3.3 Pendants                            | Not applicable                         |         |
| 3.4 Counter weight                      | Satisfactory                           |         |
| <b>4. MECHANISM</b>                     |                                        |         |
| 4.1 Main Hoisting mechanism             | Satisfactory                           |         |
| 4.2 Aux. Hoisting mechanism             | Satisfactory                           |         |
| 4.3 Hydraulic system                    | Satisfactory                           |         |
| 4.4 Cylinders                           | Satisfactory                           |         |
| 4.5 Hoisting brake system               | Satisfactory                           |         |
| 4.6 Limitation of the lowering speed    | Satisfactory                           |         |
| 4.7 Telescoping mechanism               | Satisfactory                           |         |
| 4.8 Luffing mechanism                   | Not applicable                         |         |
| 4.9 Pivoting joints                     | Satisfactory                           |         |
| 4.10 Brake of slewing motion            | Satisfactory                           |         |



|                                        |              |  |
|----------------------------------------|--------------|--|
| 4.11 Traveling Brake                   | Satisfactory |  |
| 4.12 Guards for moving parts           | Satisfactory |  |
| 4.13 Motor                             | Satisfactory |  |
| 4.14 Gear box                          | Satisfactory |  |
| <b>5. LIFTING SYSTEM</b>               |              |  |
| 5.1 Wire rope / chain                  | Satisfactory |  |
| 5.2 Wire/chain rope end termination    | Satisfactory |  |
| 5.3 Drum, pulley, return pulley        | Satisfactory |  |
| 5.4 Hooks & hook blocks                | Satisfactory |  |
| 5.5 Other load handling devices        | Satisfactory |  |
| <b>6. ENERGY</b>                       |              |  |
| 6.1 Main switch locking                | Satisfactory |  |
| 6.2 Equipment and cabling              | Satisfactory |  |
| 6.3 Protection of live parts/enclosure | Satisfactory |  |
| 6.4 Lighting of the crane/site         | Satisfactory |  |
| <b>7. CABIN / CONTROL STATION</b>      |              |  |
| 7.1 Structure                          | Satisfactory |  |
| 7.2 Visibility / windows               | Satisfactory |  |
| 7.3 Heating / AC system                | Satisfactory |  |
| 7.4 Seat                               | Satisfactory |  |
| 7.5 Fire extinguisher                  | Satisfactory |  |
| 7.6 Identification of the controls     | Satisfactory |  |
| 7.7 Control dead man type              | Satisfactory |  |
| 7.8 General stopping device by key     | Satisfactory |  |
| 7.9 Emergency stop button              | Satisfactory |  |
| 7.10 Level indicator                   | Satisfactory |  |
| 7.11 Angle Indicator                   | Satisfactory |  |
| 7.12 Horn                              | Satisfactory |  |
| 7.13 Traffic lights                    | Satisfactory |  |
| 7.14 Direction Indicators              | Satisfactory |  |
| <b>8. SAFETY DEVICES</b>               |              |  |



BUREAU  
VERITAS



|                                                                  |                |                                                 |
|------------------------------------------------------------------|----------------|-------------------------------------------------|
| 8.1 Hoisting limiter/Anti Two Blocks                             | Satisfactory   |                                                 |
| 8.2 Luffing limiter                                              | Not applicable |                                                 |
| 8.3 Telescopic limiter                                           | Satisfactory   |                                                 |
| 8.4 Slewing limiter                                              | Satisfactory   |                                                 |
| 8.5 Load limiter                                                 | Satisfactory   |                                                 |
| 8.6 Level limiter                                                | Satisfactory   |                                                 |
| 8.7 Rated capacity indicator (RCI) / ASLI                        | Satisfactory   |                                                 |
| 8.8 None return valve on piston                                  | Satisfactory   |                                                 |
| 8.9 Other limiter or indicator                                   | Satisfactory   |                                                 |
| <b>9. MISCELLANEOUS REQUIREMENTS</b>                             |                |                                                 |
| 9.1 Maker plate                                                  | Satisfactory   |                                                 |
| 9.2 Load chart                                                   | Satisfactory   |                                                 |
| 9.3 Wire rope certificate                                        | Satisfactory   |                                                 |
| 9.4 General Safety Requirements                                  | Satisfactory   |                                                 |
| Notes : - Maintain proper housekeeping & preventive maintenance. |                |                                                 |
| Next Proof Load Test Due: or After Major Repair/Modifications    |                | Next Inspection Due is on or before: 05/05/2027 |

Inspector to Bureau Veritas  
Signature:



Name: MOHAMED OMARA  
Position: Senior Inspector