

## CERTIFICATE OF THOROUGH EXAMINATION OF EARTH MOVING EQUIPMENTS

|                                      |                                        |                              |
|--------------------------------------|----------------------------------------|------------------------------|
| <b>Cert. No.: 148-2025-039944-EN</b> | <b>Date of Examination: 27/05/2025</b> | <b>Sticker No.: 01-77028</b> |
|--------------------------------------|----------------------------------------|------------------------------|

|                                                           |                             |                                 |
|-----------------------------------------------------------|-----------------------------|---------------------------------|
| Name & address of owner of the equipment                  |                             | Sudhir Equipment Rental Company |
| Place of inspection                                       |                             | Dammam Yard                     |
| Type of inspection                                        |                             | TEST & THOROUGH EXAMINATION     |
| Relevant regulation / Standard                            |                             | SASO17020                       |
| Date of previous inspection:                              |                             | Not applicable                  |
| Identification<br>&<br>Description<br>of the<br>Equipment | Equipment Type              | Skid Loader ( BOBCAT )          |
|                                                           | Manufacturer name           | BOBCAT                          |
|                                                           | Model / Year                | ST590 / 2018                    |
|                                                           | Serial number               | B3ZA12038                       |
|                                                           | Owner ID / Registration no. | SSKT-001                        |

### DESCRIPTION & COMMENTS:

Visual inspection followed by full functional test was carried out.

### Result of Examination:

The above mentioned equipment has been found satisfactory at the time of inspection and is considered to be safe for further use, subject to continuous maintenance being applied and qualified operator being employed.

This is to certify that the Competent Person did attend at the said premises on said date to witness proof load test and/or to carry out thorough examination of the equipment described herein and that all particulars described above were correct at the time of examination. This Certificate becomes void in case of any major repair, modification and /or alteration being un-authorized by issuer of hereof.

**Next inspection due is on or before: 26/11/2025**

Issued at Al Khobar on 29/05/2025

Inspector to Bureau Veritas  
Signature:

Name: Mohamed Elsabry  
Position: Senior Inspector




Reviewed by  
Signature:

Name: Abdullah SHEHRI  
Position: Operations Manager

The technical conclusions thus expressed may have to be reconsidered in light of any modifications or alterations that would invalidate the data shown in the present certificate. These conclusions would become null & void should Bureau Veritas not be kept informed of such modifications or alterations with specific reference to the present certificate.

Any person not a party to the contract pursuant to which this document is delivered may not assert a claim against Bureau Veritas for any liability arising out of errors or omissions which may be contained in said document, or for errors of judgement, fault or negligence committed by the personnel of the Society or of its Agents in the establishment or issuance of this document, and in connection with any activities for which it may provide.

This not is NOT an indication that the item(s) is (are) fit for any specific purpose and does not release the manufacture, supplier and any party from their respective duty, guarantee, obligation and/or indemnity relating to, without limitation patents, workmanship, materials, safety, performance in operation and/or reliability.



## CHECKLIST OF TEST & THOROUGH EXAMINATION OF EARTH MOVING EQUIPMENTS

| <b>Cert. No.: 1945355</b>                      | <b>Date of Examination: 27/05/2025</b> |
|------------------------------------------------|----------------------------------------|
| SECTION                                        | CONDITION/REMARKS                      |
| <b>1. PRE-START WALK AROUND CHECKS</b>         |                                        |
| 1.1 Oil, fuel, water, hydraulic leak           | Satisfactory                           |
| 1.2 Fuel cap secure                            | Satisfactory                           |
| 1.3 Spark arrestors fitted                     | Satisfactory                           |
| 1.4 Fire extinguisher fitted                   | Unsatisfactory                         |
| 1.5 Seat belts fitted                          | Satisfactory                           |
| 1.6 Operator's visibility                      | Satisfactory                           |
| 1.7 Rear view mirrors                          | Satisfactory                           |
| 1.8 Operator's seat                            | Satisfactory                           |
| 1.9 Tracks, idlers, rollers, sprockets, wheels | Satisfactory                           |
| 1.10 Tire condition                            | Satisfactory                           |
| 1.11 Battery, terminals, cables                | Satisfactory                           |
| 1.12 Locking pins / devices                    | Satisfactory                           |
| 1.13 Master switch                             | Satisfactory                           |
| 1.14 Bucket, blades, forks                     | Satisfactory                           |
| 1.15 Visible defects to structure              | Satisfactory                           |
| 1.16 Air hoses                                 | Satisfactory                           |
| 1.17 Hydraulic hoses                           | Satisfactory                           |
| 1.18 Hydraulic rams                            | Satisfactory                           |
| 1.19 Deck / Cabin housekeeping                 | Satisfactory                           |
| 1.20 Cab lock engaged                          | Satisfactory                           |
| 1.21 Service brake fluids                      | Satisfactory                           |
| 1.22 Lubrication points                        | Satisfactory                           |
| <b>2. ENGINE START-UP CHECKS</b>               |                                        |
| 2.1 Engine start, controls, neutral            | Satisfactory                           |
| 2.2 All gauges operational                     | Satisfactory                           |
| 2.3 All operating controls                     | Satisfactory                           |



**BUREAU  
VERITAS**



|                                                                                  |                |
|----------------------------------------------------------------------------------|----------------|
| 2.4 Exhaust, muffler, pipe                                                       | Satisfactory   |
| 2.5 Exhaust smoke                                                                | Satisfactory   |
| 2.6 Engine oil/fuel leaks                                                        | Satisfactory   |
| 2.7 Coolant leaks                                                                | Satisfactory   |
| 2.8 Hydraulic leaks                                                              | Satisfactory   |
| 2.9 Transmission leaks                                                           | Satisfactory   |
| 2.10 Check steering                                                              | Satisfactory   |
| 2.11 Check brakes / parking brake                                                | Satisfactory   |
| 2.12 Check fluid levels                                                          | Satisfactory   |
| 2.13 All operating temperatures                                                  | Satisfactory   |
| 2.14 Operation of attachments                                                    | Satisfactory   |
| <b>3. SAFETY DEVICE OPERATION SYSTEMS CHECKS</b>                                 |                |
| 3.1 Gear shifts                                                                  | Satisfactory   |
| 3.2 Check safety locks                                                           | Satisfactory   |
| 3.3 Check steering system                                                        | Satisfactory   |
| 3.4 Drive forward / reverse                                                      | Satisfactory   |
| 3.5 Operation of hydraulic system                                                | Satisfactory   |
| 3.6 Operation of cab locks                                                       | Satisfactory   |
| 3.7 Check horn / back-up alarm                                                   | Unsatisfactory |
| 3.8 Reversing lamps                                                              | Satisfactory   |
| 3.9 Windshield / wipers / beacon lamps                                           | Satisfactory   |
| 3.10 Indicator lights                                                            | Satisfactory   |
| 3.11 Head / tail lamps                                                           | Satisfactory   |
| 3.12 Operation of limit switches                                                 | Satisfactory   |
| 3.13 Air tank relief valve                                                       | Satisfactory   |
| Remarks: - Fire extinguisher needs to be fitted.<br>- Back-up alarm not working. |                |



**BUREAU  
VERITAS**



**Next Inspection Due is on or before: 26/11/2025**

Inspector to Bureau Veritas  
Signature:

*Mohamed Elsabry*



Name: Mohamed Elsabry  
Position: Senior Inspector