



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No.2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/DAM/20240199

Customer : Sudhir Equipment Rental Company.

Location : Dammam, Kingdom of Saudi Arabia.

Equipment : Compact Truck Loader

Make : Bobcat

Motive Power : DIESEL/HYDRAULIC

Model : T 590

Serial Nbr : B3ZA11114

ID Nbr : SSKT-004

This is to certify that the equipment detailed hereby have been tested against traceable International Standards for **VISUAL&FUNCTIONAL INSPECTION** only on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Reference Standard: BS EN – 474 - 3: 2006

Date of Inspection: 09-JAN-2024

Due Date: 08-JAN-2025

Additional certification

Sticker Number: 133188

Inspected By:



Industrial Inspector



Approved By:

[Signature]
QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٩٦٦ ١٣ ٣٤٤ ٨٨٨٢ / فاكس ٩٦٦ ١٣ ٣٤٤ ٨٨٨١
هاتف ٩٦٦ ١٣ ٣٦٧ ٠٥١٥

Certificate No: UIC/DAM/20240199**Specifications:**

Rated operating capacity	:	971 kg	Tripping Load	:	2834 kg
Max. travel speed	:	16.7 km/h	Displacement	:	2392 cm ³
Power	:	49.2 kW	Operating weigh	:	3548 kg.
Engine Make	:	Kubota	Engine Number	:	8HG3709
Engine Model	:	V2607-T	Year	:	2018

Inspection and Test:

Engine condition	:	Satisfactory	Tires and wheels	:	Satisfactory
General Surface Test	:	Satisfactory	Hydraulic system	:	Satisfactory

Comments & Recommendations:

The Compact Truck Loader was found to be of good working condition and reliable for safe operation to the Designed Capacity.

- At the time of inspection, the Skid Steer Loader was found satisfactory.
- As far as ascertainable the equipment complied with the standard applied.
- On the Date of inspection, the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- Always understand the operating procedure before using Skid Steer Loader.
- On the date of Inspection, we made thorough examination of the equipment specified.
- **Remember – Safety always comes first!**

Inspected By:
23
Industrial Inspector



Approved By:

QA/QC Engineer

No. 13667

Client Name & Address of the Site Location:

Mr. /Mrs:

Sudhir Equipment

Purchase Order No

Designation:

Date Of Calibration /Inspection :

09 - 01 - 24

Tel. No.:

Calibration / Inspection Validity : _____ 6M / 1Y

6M / 1Y

Fax No.:

Location

[illegible]

Calibration Engr Sign:

Name:

S. M. JOHN.

(Client Sign)

Name:

Abel

Contact No:

055777 8031 Site

Site Location:

2nd release
Dammay

Witnessed & Approbved by