

Head Office Address:

ALLIANCE INFINITE LLC 5900 BALCONES DRIVE STE
4147 AUSTIN TEXAS 78731 USA. T: +1 979-328-1759

Bahrain Office Gems Tower, Hidd, Bahrain

KSA Office: Al Mergab Tower, 9th floor 9b, Jubail, KSA

E: info@allianceinfinite.com w : allianceinfinite.com



التحالف اللانهائي
ALLIANCE INFINITE

REGISTERED CERTIFICATE OF LOAD TEST & THOROUGH EXAMINATION OF A MOBILE ELEVATING WORK PLATFORM

Time Sheet No: **16403/ JO-15474**Sticker- **21914**Certificate No: **AI-CERT-MU-0117**

Name & Address of the Owner of the MEWP SUDHIR EQUIPMENT RENTAL., KSA		Date of Inspection 22/01/2026			
Name & Address of the Maker of the MEWP DINGLI		Location of Inspection CEER PROJECT RABIGH			
Type of MEWP Electric Powered Mobile Elevating Working Platform (Scissor Lift)		Ref. Standard BS EN 280-2013-A1-2015, BS 8460-2005 Procedure NO.: AI-IP-041, SASO GSO EN 280			
Date of Previous Inspection: Jabal Hemalaya for Inspection, Sticker no.010095, DATED: 06/08/2025		Date of Previous Load test: JabalHemalaya for Inspection, Sticker no.010095, DATED: 06/08/2025			
Date of Manufacture of MEWP 2025	Maker's Serial No of MEWP JPR0024J00715	Model No: JCPT1823RTL	Owner's ID/Reg No: SD18SL-2127		
In the case of the MEWP with variable operating radius, the safe working load at various radii shall be given. Test loads at various radii should be given in column (iii) and in the case of a safe working which has been calculated without the application of a test load, "NIL" should be entered in that column. 2200 lbs = 1 Tonne ➤ Max Working Height : 18 Mtr ➤ Max. Platform Height : 16 Mtr Next Examination Due: 21/07/2026 Or after any repair or Alteration of the Manlift Configuration. Next Test Due: 21/07/2026 Or after any repair or Alteration of the Manlift Configuration.		(i) Platform Height (m)	(ii) Working Height (m)	(iii) Test Load (Kg)	(iv) S.W.L. (Kg)
		16 Mtr (Platform Height)	18 Mtr	680 kg	680 kg (2 Persons + Tools)
Remarks: - The operator SHALL properly inspect the above-mentioned equipment for any relevant defects or performance malfunctioning in daily bases and ensure that emergency lowering system is functional. - Only a qualified and certified operator shall operate the MEWP - Manufacturer instruction SHALL be followed. - Certificate will be null and void, in case of any alteration or/and major repair.					
Equipment used: NA		Equipment was found <u>SATISFACTORY</u> at the time of examination.			
In the case of a MEWP with a derricking jib or jibs, the maximum angle at which the jib may be worked. N.A.		Defects noted and alterations or repairs required before the MEWP is put into service (if none enter 'NONE') NONE			

THIS IS TO CERTIFY THAT the Undersigned, a competent inspector, did, attend the site to examine by surface inspection and witness testing to ascertain that this Equipment, its machinery, gears, lifting appliances, structural supports/fixtures and associate apparatus have withstood the functional testing, if herein applied, without injury or permanent deformation to the equipment. This is safe for its Equipment's intended use within the limits specified providing there is continuous maintenance applied and qualified operators are employed.

Liability – the client or his assignee or supervisor in interest agrees to indemnify and hold harmless Alliance Infinite from and against any claims, demands, lawsuits, or actions for damages, including legal fees to persons and/or property tangible, intangible or otherwise which may be brought against Alliance Infinite incidental to, arising out of or in connection with the work to be done, services to be performed or material to be furnished hereunder except for those claims caused solely and completely by the negligence of Alliance Infinite's directors, officers, employees or sub-contractors.

Under no circumstances whatsoever shall Alliance Infinite be liable for any injury or damage to any person or property occurring because of any defect in all design, materials, machinery, equipment or other items which it is the responsibility of Alliance Infinite to inspect under the terms specified hereunder. Nothing herein contained shall be deemed to relieve any seller, or manufacturer of its warranties, express or implied.

In the event, Alliance Infinite is proven negligent in any respect, the liability of, Alliance Infinite agents, employees, and subcontractors for proprietors' claims shall not exceed the greater of US\$ 1,000 or five (5) times the total compensation paid to Alliance Infinite for the work. The proprietor shall save, defend and hold Alliance Infinite harmless against more than US \$ 1,000 or five (5) times the total compensation paid to Alliance Infinite LLC and Group of companies



Scan to verify

Document: **AI-IC-05**Rev: **01**Date: **01-01-2024**

Head Office Address:

ALLIANCE INFINITE LLC 5900 BALCONES DRIVE STE
4147 AUSTIN TEXAS 78731 USA. T: +1 979-328-1759

Bahrain Office Gems Tower, Hidd, Bahrain

KSA Office: Al Mergab Tower, 9th floor 9b, Jubail, KSA

E: info@allianceinfinite.com w : allianceinfinite.com



التحالف اللانهائي
ALLIANCE INFINITE

CHECKLIST FOR MOBILE ELEVATING WORK PLATFORM**Time Sheet No: 16403/ JO-15474****Sticker- 21914****Certificate No: AI-CERT-MU-0117**

SECTION	NEEDED CORRECTIONS (if any) DEFECTS NOTED	CLEARANCE	
		DATE	INITIAL
Duty Chart / Operation Manual	Satisfactory		
ID on Controls / Panel	Satisfactory		
Boom Sections	NA		
Personnel Platform	Satisfactory		
Hydraulic System	Satisfactory		
Main Hydraulic Motor	Satisfactory		
Swing Machinery	NA		
Turntable Bearing	NA		
Tyres	Satisfactory		
Electrics	Satisfactory		
Horn / Motion Audible Alarm	Satisfactory		
D.C. Motor Unit – Carrier	Satisfactory		
Ground / Platform Controls	Satisfactory		
Power Train	Satisfactory		
Safety System / Markings	Satisfactory		
Fire Extinguishers	Satisfactory		
Maintenance	Satisfactory		
General Condition	Satisfactory		
Equipment model is not exceeding 15 Years from the date of Manufacturer Year not including current year.	Satisfactory		

THIS IS TO CERTIFY THAT the Undersigned, a competent inspector, did, attend the MEWP site to examine by surface inspection and witness testing to ascertain that this MEWP, its machinery, gears, lifting appliances, structural supports/fixtures and associate apparatus have withstood the load testing, if herein applied, without injury or permanent deformation to the MEWP. This MEWP is safe for its intended use within the limits specified providing there is continuous maintenance applied and qualified operators employed.

Inspected by: Muhammad Awais Alam
Inspection Engineer

Issue Date: **22/01/2026**



Approved by: Sheikh Mohammad Ismail
Technical Manager

Liability – the client or his assignee or supervisor in interest agrees to indemnify and hold harmless Alliance Infinite from and against any claims, demands, lawsuits, or actions for damages, including legal fees to persons and/or property tangible, intangible or otherwise which may be brought against Alliance Infinite incidental to, arising out of or in connection with the work to be done, services to be performed or material to be furnished hereunder except for those claims caused solely and completely by the negligence of Alliance Infinite's directors, officers, employees or sub-contractors.

Under no circumstances whatsoever shall Alliance Infinite be liable for any injury or damage to any person or property occurring because of any defect in all design, materials, machinery, equipment or other items which it is the responsibility of Alliance Infinite to inspect under the terms specified hereunder. Nothing herein contained shall be deemed to relieve any seller, or manufacturer of its warranties, express or implied.

In the event, Alliance Infinite is proven negligent in any respect, the liability of, Alliance Infinite agents, employees, and subcontractors for proprietors' claims shall not exceed the greater of US\$ 1,000 or five (5) times the total compensation paid to Alliance Infinite for the work. The proprietor shall save, defend and hold Alliance Infinite harmless against more than US \$ 1,000 or five (5) times the total compensation paid to Alliance Infinite LLC and Group of companies



Scan to verify