



REGISTERED CERTIFICATE OF LOAD TEST & THOROUGH EXAMINATION OF A MOBILE ELEVATING WORK PLATFORM

Time Sheet No.: **13252** / Job Order No.: **8930** Sticker No.: **11709** Certificate No.: **AI-CERT-AI-0224**

Name & Address of the Owner of the MEWP SUDHIR EQUIPMENT RENTAL COMPANY, RABIGH, KSA		Date of Inspection 13/10/2025			
Name & Address of the Maker of the MEWP JLG		Location of Inspection REINFORCEMENT OF RABIGH 1200MW CCPP PROJECT			
Type of MEWP Diesel Powered Hydraulic Telescopic Boom Lift (MEWP)		Rel. Standard BS EN 280-2013-A1-2015, BS 8460-2005, SASO GSE EN 280, Procedure NO.: AI-IP-041			
Date of Previous Inspection: NA		Date of Previous Load test: NA			
Year of Manufacture of MEWP 2024	Maker's Serial No of MEWP. B300027580	Model No.: 860SJ	Owner's ID/Reg No: S28SJ-1612		
In the case of the MEWP with variable operating radius, the safe working load at various radii shall be given. Test loads at various radii should be given in column (iii) and in the case of a safe working which has been calculated without the application of a test load, "NIL" should be entered in that column. 2200 = 1 Tonne ➤ Platform Height : 2.44 m ➤ Max. Working Height : 26.21 m Next Examination Due: 12/04/2026 Or after any repair or Alteration of the Manlift Configuration. Next Test Due: 12/04/2026 Or after any repair or Alteration of the Manlift Configuration.		(i) Platform Height (m)	(ii) Working Height (m)	(iii) Test Load (Kg)	(iv) S.W.L. (Kg)
		2.44 m	26.21 m	227 kg	227 kg (2P+tools)
Remarks: - The operator SHALL properly inspect the above-mentioned equipment for any relevant defects or performance malfunctioning in daily bases and ensure that emergency lowering system is functional. - Only a qualified and certified operator shall operate the MEWP - Manufacturer instruction SHALL be followed. - Certificate will be null and void, in case of any alteration or/and major repair.					
Equipment used: Multi meter, Calibrated Test weights		Equipment was found <u>SATISFACTORY</u> at the time of examination.			
In the case of a MEWP with a derricking jib or jibs, the maximum angle at which the jib may be worked. N.A.		Defects noted and alterations or repairs required before the MEWP is put into service (if none enter 'NONE') NONE			





CHECKLIST FOR TELESCOPIC BOOMLIFT (MEWP)

Time Sheet No.: **13252** / Job Order No.: **8930**

Sticker No.: **11709**

Certificate No.: **AI-CERT-AI-0224**

SECTION	NEEDED CORRECTIONS (if any) DEFECTS NOTED	DATE	CLEARANCE INITIAL
Duty Chart / Operation Manual	Satisfactory		
ID on Controls / Panel	Satisfactory		
Boom Sections	Satisfactory		
Personnel Platform	Satisfactory		
Hydraulic System	Satisfactory		
Main Hydraulic Motor	Satisfactory		
Swing Machinery	Satisfactory		
Turntable Bearing	Satisfactory		
Tyres	Satisfactory		
Electrics	Satisfactory		
Horn / Motion Audible Alarm	Satisfactory		
D.C. Motor Unit – Carrier	Satisfactory		
Ground / Platform Controls	Satisfactory		
Power Train	Satisfactory		
Safety System / Markings	Satisfactory		
Fire Extinguishers	Satisfactory		
Maintenance	Satisfactory		
General Condition	Satisfactory		

THIS IS TO CERTIFY THAT the Undersigned, a competent inspector, did, attend the MEWP site to examine by surface inspection and witness testing to ascertain that this MEWP, its machinery, gears, lifting appliances, structural supports/fixtures and associate apparatus have withstood the load testing, if herein applied, without injury or permanent deformation to the MEWP. This MEWP is safe for its intended use within the limits specified providing there is continuous maintenance applied and qualified operators employed.



Stamp

Inspected by: **Abdulla**
Inspection Engineer



Approved By: **Sheik Mohamed Ismail**
Authorized Signatory

Issue Date: **13/10/2025**

