




NATIONAL INSPECTION AND TESTING COMPANY (FAHSS), P.O. Box 3998, DAMMAM 32252, Kingdom of Saudi Arabia

Contacts: +966 (13) 340 7607 / +966 (12) 610 9014 / +966 (14) 325 1475 / +966 538400764

Report No - LIC-2026-8818

Email: info@fahss.com

LIFTING EQUIPMENT INSPECTION REPORT		Area:		Inspection Date:		Inspection Time:		Previous Sticker:		Issued by:	
		W.R		09-May-2026		9:30 AM		2827		BV	
Department/Contractor:		Equipment No.:		Equipment Location:		RPO NO.		Inspection Result:		New Sticker No.:	
SUDHIR COMPANY FOR EQUIPMENTS RENTAL		SD15SL-1841		MSSD Shops expansion project Jeddah / MSSD JEDDAH		26-3803		pass		FAHSS-A-000924	
Manufacturer:		Model:		Capacity:		Type:		Equipment Serial No.:		Sticker Exp Date:	
DINGLI		JCPT1523RTL		680 KG		SICSSOR LIFT		JPR0024D00455		08-Nov-2026	
Above equipment was inspected by FAHSS in accordance with applicable Saudi Aramco GI's, ASME and API standards. Deficiencies that require corrective action are listed below. Specific repairs to correct each deficiency should be noted in the 'Corrective Action Taken' column.											
No	DEFICIENCIES								CORRECTIVE ACTION TAKEN		
*	PERIODIC INSPECTION								NONE		
*	A VISUAL INSPECTION AND FUNCTIONAL TEST WERE CONDUCTED AND FOUND TO BE SATISFACTORY AT TIME OF INSPECTION IN ACCORDANCE WITH ANSI/SAIA A92.6 AND SA. GI.7.030										
RECIEVER			TECHNICAL REVIEWER			INSPECTOR					
RECIEVER NAME	BADGE NO	MOBILE No	NAME	RECEIVED DATE	REVIEWED DATE	NAME	CERTIFICATE NO	MOBILE No			
OSAMA		0562308332	Aqeel Aldarwish	09-05-2026	09-05-2026	Yahya Khalid Yaseen Al-Khayri	80024627	966592028020			
											
RECEIVER SIGNATURE			TECHNICAL REVIEWER SIGNATURE			INSPECTOR SIGNATURE					

When re-inspection is requested, a complete copy of this report should be ready to be reviewed by the inspector.

SAUDI ARAMCO INSPECTION CHECKLIST		SAIC NUMBER	ISSUE DATE	DISCIPLINE
SELF PROPELLED ELEVATING WORK PLATFORM		SAIC-U-7014	12-Jan-23	ELEVATING/LIFTING EQUIPMENT
PROJECT TITLE MSSD Shops expansion project Jeddah		WBS/BI/JO NUMBER FAHSS-26-3803	INSPECTION COMPANY NATIONAL INSPECTION AND TESTING COMPANY (FAHSS)	

EQUIPMENT ID NUMBER	EQUIPMENT DESCRIPTION/TYPE SICSSOR LIFT	SERIAL NO. JPR0024D00455	REPORT No.: LIC-2026-8818
CAPACITY (SWL) 680 KG	MANUFACTURER DINGLI	FACILITY / LOCATION Onshore / MSSD JEDDAH	
REQUESTED INSPECTION DATE	RFI No.	TASK COMPLETED DATE 09-May-2026	EQUIPMENT OWNER SUDHIR COMPANY FOR EQUIPMENTS RENTAL

ITEM No.	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
1	GENERAL REQUIREMENTS - SELF PROPELLED					
1.1	Equipment documentation is available	ANSI/SAIA A92.6 Sec: 4.17	☒	☐	☐	
1.2	Previous inspection reports are checked	ANSI/SAIA A92.6 Sec: 6.15.1 (2)	☒	☐	☐	
1.3	Daily pre-operational inspection checklists are checked (if applicable)	GI 7.030 Para: 5.1.2	☒	☐	☐	
1.4	Preventive Maintenance is established and updated records are maintained	ANSI/SAIA A92.6 Sec:7.6	☒	☐	☐	
1.5	Equipment is operated by a qualified operator	ANSI/SAIA A92.6 Sec:7.6	☒	☐	☐	
1.6	Warning notice, cautions or restrictions for safe operation and maintenance are clearly displayed and legible	ANSI/SAIA A92.6 Sec:4.13.1(1)	☒	☐	☐	
1.7	A sign is posted warning the operator not to rely solely on any automatic device as a substitute for safe operating practice	G.I. 7.030 Para: 5.6.2	☒	☐	☐	
1.8	Manufacturer name, address, serial number and model are clearly marked or tagged	ANSI/SAIA A92.6 Sec:4.13.1(2)	☒	☐	☐	
1.9	Safe working load and number of persons are clearly marked on the work platform	ANSI/SAIA A92.6 Sec: 4.13.1(3)	☒	☐	☐	
1.10	Maximum platform height and reach are clearly marked	ANSI/SAIA A92.6 Sec:4.13.1(4)	☒	☐	☐	
1.11	Maximum travel height and travel directions are clearly marked	ANSI/SAIA A92.6 Sec: 4.13.1(5)	☒	☐	☐	
1.12	Power rating are provided and marked (for AC and/or DC)	ANSI/SAIA A92.6 Sec: 4.13.1 (6)	☐	☐	☒	
1.13	Platform and guardrails electrical insulation data are provided	ANSI/SAIA A92.6 Sec:4.13.1 (11)	☐	☐	☒	
1.14	Multiple configurations are described on the manual and the platform (if multiple ratings are used)	ANSI/SAIA A92.6 Sec:4.13.1 (10)	☒	☐	☐	
2	INSPECTION POINTS - SELF PROPELLED					
2.1	Platform surfaces are at least 18" (width & length) and are slip-resistant	ANSI/SAIA A92.6 Sec:4.12.1	☒	☐	☐	
2.2	Platform guardrails are provided and secure	ANSI/SAIA A92.6 Sec:4.12.2	☒	☐	☐	
2.3	Platform guardrails are 42" height (+/- 3")	ANSI/SAIA A92.6 Sec: 4.12.2.1	☒	☐	☐	

SAUDI ARAMCO INSPECTION CHECKLIST		SAIC NUMBER	ISSUE DATE	DISCIPLINE
SELF PROPELLED ELEVATING WORK PLATFORM		SAIC-U-7014	12-Jan-23	ELEVATING/LIFTING EQUIPMENT
PROJECT TITLE MSSD Shops expansion project Jeddah		WBS/BI/JO NUMBER FAHSS-26-3803	INSPECTION COMPANY NATIONAL INSPECTION AND TESTING COMPANY (FAHSS)	

EQUIPMENT ID NUMBER	EQUIPMENT DESCRIPTION/TYPE SICSSOR LIFT	SERIAL NO. JPR0024D00455	REPORT No.: LIC-2026-8818
CAPACITY (SWL) 680 KG	MANUFACTURER DINGLI	FACILITY / LOCATION Onshore / MSSD JEDDAH	
REQUESTED INSPECTION DATE	RFI No.	TASK COMPLETED DATE 09-May-2026	EQUIPMENT OWNER SUDHIR COMPANY FOR EQUIPMENTS RENTAL

ITEM No.	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
2.4	Platform toeboard is fitted and at least 4" high	ANSI/SAIA A92.6 Sec: 4.12.3	☒	☐	☐	
2.5	Moving parts are guarded	ANSI/SAIA A92.6 Sec: 4.12.1	☒	☐	☐	
2.6	Access to the platform is provided	ANSI/SAIA A92.6 Sec:4.12.4	☒	☐	☐	
2.7	Access to the platform and gate inward opening with lock.	ANSI/SAIA A92.6 Sec: 4.12.4	☒	☐	☐	
2.8	Electrical cables, wiring and components are undamaged	ANSI/SAIA A92.6 Sec:4.18	☒	☐	☐	
2.9	Extendable axles function is satisfactory (where fitted)	ANSI/SAIA A92.6 Sec: 8.8 (1)	☐	☐	☒	
2.10	Wheels and tires are serviceable and undamaged	ANSI/SAIA A92.6 Sec:7.3.3 (7)	☒	☐	☐	
2.11	Safety harness anchorage is fitted in the platform	ANSI/SAIA A92.6 Sec:7.3.3 (3)	☒	☐	☐	
2.12	Platform controls operate the machine correctly	ANSI/SAIA A92.6 Sec: 4.6.1.3	☒	☐	☐	
2.13	Platform controls are clearly marked with direction and mode of operation	ANSI/SAIA A92.6 Sec: 4.6.1 (6)	☒	☐	☐	
2.14	Platform controls accessible to the operator	ANSI/SAIA A92.6 Sec: 4.7.1 (1)	☒	☐	☐	
2.15	Platform controls return to "off" or "neutral" position when released	ANSI/SAIA A92.6 Sec: 4.6.1 (4)	☒	☐	☐	
2.16	Platform controls are protected against inadvertent operation	ANSI/SAIA A92.6 Sec: 4.7.1 (5)	☒	☐	☐	
2.17	Over-ride control for power functions is fitted at ground level control panel	ANSI/SAIA A92.6 Sec:4.6.2 (1)	☒	☐	☐	
2.18	Ground controls return to "off" or "neutral" position when released	ANSI/SAIA A92.6 Sec:4.7.2 (3)	☒	☐	☐	
2.19	Ground controls are clearly marked for direction and mode of operation	ANSI/SAIA A92.6 Sec:4.6.2 (5)	☒	☐	☐	
2.20	Ground controls do not include drive and steering functions	ANSI/SAIA A92.6 Sec: 4.7.2 (4)	☒	☐	☐	
2.21	Ground controls are protected against inadvertent operation	ANSI/SAIA A92.6 Sec: 4.6.2 (4)	☒	☐	☐	

SAUDI ARAMCO INSPECTION CHECKLIST	SAIC NUMBER	ISSUE DATE	DISCIPLINE
SELF PROPELLED ELEVATING WORK PLATFORM	SAIC-U-7014	12-Jan-23	ELEVATING/LIFTING EQUIPMENT
PROJECT TITLE MSSD Shops expansion project Jeddah	WBS/BI/JO NUMBER FAHSS-26-3803	INSPECTION COMPANY NATIONAL INSPECTION AND TESTING COMPANY (FAHSS)	

EQUIPMENT ID NUMBER	EQUIPMENT DESCRIPTION/TYPE SICSSOR LIFT	SERIAL NO. JPR0024D00455	REPORT No.: LIC-2026-8818
CAPACITY (SWL) 680 KG	MANUFACTURER DINGLI	FACILITY / LOCATION Onshore / MSSD JEDDAH	
REQUESTED INSPECTION DATE	RFI No.	TASK COMPLETED DATE 09-May-2026	EQUIPMENT OWNER SUDHIR COMPANY FOR EQUIPMENTS RENTAL

ITEM No.	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
2.22	Auxiliary (emergency) lowering, retracting and rotating controls are fitted and operable at platform control panel	ANSI/SAIA A92.6 Sec:4.6.4	☒	☐	☐	
2.23	Auxiliary (emergency) lowering, retracting and rotating controls are fitted and operable at ground control panel	ANSI/SAIA A92.6 Sec:4.6.4	☒	☐	☐	
2.24	Battery is secure, guarded and ventilated	ANSI/SAIA A92.6 Sec: 4.15.2	☒	☐	☐	
2.25	Outrigger position microswitches and interlocks are fully functional at their contril panel	ANSI/SAIA A92.6 Sec:4.8.2	☒	☐	☐	
2.26	Safety cables and wiring harness are available	ANSI/SAIA A92.6 Sec:7.3.3 (4)	☒	☐	☐	
2.27	Air, Hydraulic and fuel systems are not leaking	ANSI/SAIA A92.6 Sec:7.3.3 (3)	☒	☐	☐	
2.28	Emergency stop button is available at ground control station	ANSI/SAIA A92.6 Sec:4.6.3	☒	☐	☐	
2.29	Emergency stop button is available at platform control station	ANSI/SAIA A92.6 Sec: 4.7.3	☒	☐	☐	
2.30	There are no loose nuts, bolts, missing, worn or damaged parts around the structure	ANSI/SAIA A92.6 Sec:7.3.3 (6)	☒	☐	☐	
2.31	The equipment is free of defective and/or corroded members/joints	ANSI/SAIA A92.6 Sec:6.6 (6)	☒	☐	☐	
2.32	Working environment is hazard free and machine ca be safely operated	ANSI/SAIA A92.6 Sec:8.9	☒	☐	☐	
2.33	An hour meter is fitted	ANSI/SAIA A92.6 Sec: 4.16.3	☒	☐	☐	
2.34	A fire extinguisher is fitted (type depends on operating location)	ANSI/SAIA A92.6 Sec:8.9	☒	☐	☐	
2.35	All fluid levels for oil, water and hydraulic are adequate	ANSI/SAIA A92.6 Sec: 6.6 (5)	☒	☐	☐	
2.36	All moving parts are lubricated	ANSI/SAIA A92.6 Sec: 6.6 (5)	☒	☐	☐	
2.37	Emergency stop button is operable from platform station	ANSI/SAIA A92.6 Sec: 4.7.3	☒	☐	☐	
2.38	Emergency stop button is operable from ground station	ANSI/SAIA A92.6 Sec: 4.7.3	☒	☐	☐	
2.39	Lowering/retracting is operable from platform control	ANSI/SAIA A92.6 Sec:6.6 (2)	☒	☐	☐	

SAUDI ARAMCO INSPECTION CHECKLIST	SAIC NUMBER	ISSUE DATE	DISCIPLINE
SELF PROPELLED ELEVATING WORK PLATFORM	SAIC-U-7014	12-Jan-23	ELEVATING/LIFTING EQUIPMENT
PROJECT TITLE MSSD Shops expansion project Jeddah	WBS/BI/JO NUMBER FAHSS-26-3803	INSPECTION COMPANY NATIONAL INSPECTION AND TESTING COMPANY (FAHSS)	

EQUIPMENT ID NUMBER	EQUIPMENT DESCRIPTION/TYPE SICSSOR LIFT	SERIAL NO. JPR0024D00455	REPORT No.: LIC-2026-8818
CAPACITY (SWL) 680 KG	MANUFACTURER DINGLI	FACILITY / LOCATION Onshore / MSSD JEDDAH	
REQUESTED INSPECTION DATE	RFI No.	TASK COMPLETED DATE 09-May-2026	EQUIPMENT OWNER SUDHIR COMPANY FOR EQUIPMENTS RENTAL

ITEM No.	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
2.40	Lowering/retracting is operable from ground control	ANSI/SAIA A92.6 Sec:4.7.2	☒	☐	☐	
2.41	Raise/extend is operable from platform and ground control	ANSI/SAIA A92.6 Sec:7.3.3 (1)	☒	☐	☐	
2.42	Boom raise/extend is operable from ground control	ANSI/SAIA A92.6 Sec:4.7.2 (2)	☒	☐	☐	
2.43	Fluid systems are leak-free with platform raised	ANSI/SAIA A92.6 Sec: 7.3.3 (4)	☒	☐	☐	
2.44	Tilt alarm is operable (5 degrees out of level) (manually depress the edge of the tilt switch to cause alarm condition)	ANSI/SAIA A92.6 Sec: 4.6.6	☒	☐	☐	
2.45	Tilt alarm is not combined with boom raise cut-out (dependent on machine manufacturer)	ANSI/SAIA A92.6 Sec: 4.7.6	☒	☐	☐	
2.46	Steering is properly working when moving forward and in reverse directions	ANSI/SAIA A92.6 Sec:7.3.3 (1)	☒	☐	☐	
2.47	Brakes are in good working condition and can hold the machine on any slope (parking and moving)	ANSI/SAIA A92.6 Sec: 4.14, 7.9 (1)	☒	☐	☐	
2.48	Travel alarm is operable	ANSI/SAIA A92.6 Sec:7.3.3 (2)	☒	☐	☐	
2.49	Platform lowering alarm is operable	ANSI/SAIA A92.6 Sec: 4.11.2	☒	☐	☐	
2.50	Machine is safely drivable from the platform when raised (fast, slow, forward and reverse modes)	ANSI/SAIA A92.6 Sec: 4.8.1	☒	☐	☐	
2.51	The platform does not descend when in raised position and the power is off	ANSI/SAIA A92.6 Sec: 4.10.2.1	☒	☐	☐	
2.52	Used ancillary equipment are in good condition, free of damages and do not create any hazardous condition (e.g. power sockets, extension cables and mechanical brackes)	ANSI/SAIA A92.6 Sec: 4.15.1	☒	☐	☐	
2.53	Engine powered machines fuel lines are supported to minimize chafing	ANSI/SAIA A92.6 Sec:4.15.1	☒	☐	☐	
2.54	Engine powered machines fuel lines are positioned to minimize exposure to engine and exhaust heat	ANSI/SAIA A92.6 Sec: 4.15.1	☒	☐	☐	
2.55	Engine powered machines exhaust system is provided with muffler	ANSI/SAIA A92.6 Sec: 4.15.1	☒	☐	☐	

REMARKS:

SAUDI ARAMCO INSPECTION CHECKLIST		SAIC NUMBER	ISSUE DATE	DISCIPLINE
SELF PROPELLED ELEVATING WORK PLATFORM		SAIC-U-7014	12-Jan-23	ELEVATING/LIFTING EQUIPMENT
PROJECT TITLE MSSD Shops expansion project Jeddah		WBS/BI/JO NUMBER FAHSS-26-3803	INSPECTION COMPANY NATIONAL INSPECTION AND TESTING COMPANY (FAHSS)	

EQUIPMENT ID NUMBER	EQUIPMENT DESCRIPTION/TYPE SICSSOR LIFT	SERIAL NO. JPR0024D00455	REPORT No.: LIC-2026-8818
CAPACITY (SWL) 680 KG	MANUFACTURER DINGLI	FACILITY / LOCATION Onshore / MSSD JEDDAH	
REQUESTED INSPECTION DATE	RFI No.	TASK COMPLETED DATE 09-May-2026	EQUIPMENT OWNER SUDHIR COMPANY FOR EQUIPMENTS RENTAL

REFERENCE DOCUMENTS:
1- ASME B30.2 - 2016 Issue: Overhead & Gantry Cranes (Top Running Bridge, Single or Multiple Girder, Top Running Trolley Hoist) 2- ASME B30.10 - 2019 Issue: Hooks 3- SAES-B067 - 2020 Issue: Safety Identification and Safety Colors 4- SA GI 7.025-2018 Issue: Heavy Equipment Operator and Rigger Testing and Certification 5- SA GI 7.030 - 2023 Issue: Inspection and Testing Requirements for Elevating/Lifting Equipment

Load Tested By (If Applicable):		Inspector Signature: 	
Name :	Date:		
☐ Inspected by 3rd Party Certified Inspector	☐ Witnessed by 3rd Party Certified Inspector		
Name of Inspector : Yahya Khalid Yaseen Al-Khayri Company: NATIONAL INSPECTION AND TESTING COMPANY (FAHSS)	Inspector ID: 80024627	Client signature: 	
User Representative:			
Name : OSAMA	Date: 09-May-2026		



SATISFACTION SURVEY

Thank you for your feedback

#	Question	Answer	Remarks
1	Did the Service provider Co. provide the right inspector with a valid qualification card?	Yes	
2	Did the service provider Co. respond for inspection within the expected time frame?	Yes	
3	Was the inspector wearing the required personal protective (Yes/No) equipment (PPE) during the inspection?	Yes	
4	Did the inspection conducted safely and in accordance with Aramco standard?	Yes	



الشركة الوطنية للفحص والاختبار الفني

National Inspection & Technical Testing Company

TEL.: +966 (13) 340 7607 | +966 (12) 610 9014

+966 538400764

STICKER NO.: FAHSS-A-000924

EQUIP.NO.: SD15SL-1841

EQUIP. S.N.: JPR0024D00455

EQUIP. SWL: 680 KG

DATE INSPECTED: 09-May-2026

NEXT INSPECTION DATE: 08-Nov-2026

INSPECTOR NAME: Yahya Khalid Yaseen Al-

Khayri

SAP #: 80024627