

CERTIFICATE NO
INCRT08692

CERTIFICATE OF THOROUGH EXAMINATION

15-APR-2024

APPROVED

BY THIRD PARTY

TOWER LIGHT / STL-400

OWNER DETAILS
SUDHIR EQUIPMENT RENTAL COMPANY
AL AMIR MUHAMMED IBN FAHD ROAD
Dammam

WORK ORDER : INSJO03178
STICKER NO : 010164
TAG NO : NA
COLOR CODE : NA
TIME SHEET NO : 09603
CHECKLIST NO : ECKL06198

Quotation / RFI / RFI_NO : //
ITEM DESCRIPTION : DIESEL POWERED TOWER LIGHT WITH POWER CAPACITY OF 1600 W
ITEM LOCATION : NEOM, NC-1

VISUAL TEST ☒ YES ☐ NO	LOAD TEST ☐ YES ☒ NO	FUNCTIONAL TEST ☒ YES ☐ NO	WITNESS ONLY ☐ YES ☒ NO	TECHNICAL CONSULTANCY ☐ YES ☒ NO
--	--	--	---	--

AT THE TIME OF INSPECTION BELOW DESIGNATED DETAILS ARE FOUND and THE ITEM WAS EXAMINED THROUGHOUT

MANUFACTURER VARADA	MODEL/TYPE SGL-7.5	MANUFACTURED ON 2023	SERIAL NO VEPL/2023-24/216
OWNER ID STL-400	ENGINE POWER NA	ENGINE S/N 07511	CAPACITY / S.W.L. 1600 W
WORK PROCEDURE NA	STANDARD USED BS EN 60034-22:2009	PREVIOUS EXPIRY NA	PREVIOUS INSPECTION DETAILS NA

ATTACHMENT DETAILS: ☐ YES ☒ NO

ITEM DESCRIPTION NA	MODEL/TYPE NA	SERIAL NO NA	CAPACITY NA	RESULT NA
------------------------	------------------	-----------------	----------------	--------------

LOAD TEST READING and TECHNICAL SPECIFICATION ☐ YES ☒ NO	LOAD TEST (NA) % OF SWL ☐ YES ☒ NO	PROOF LOAD TEST (NA) % OF SWL ☐ YES ☒ NO
--	--	--

BOOM LENGTH METER	RADIUS METER	ANGLE DEGREE	TEST LOAD TONNE	S.W.L TONNE	REMARKS RESULT	MAIN HOOK BLOCK SWL NA	AUX HOOK BLOCK SWL NA
NA	NA	NA	NA	NA	NA	MAIN HOIST WIRE ROPE NA	AUX HOIST WIRE ROPE NA
NA	NA	NA	NA	NA	NA	MAX BOOM LENGTH NA	PART LINE/REEVE NA
NA	NA	NA	NA	NA	NA	MAX RUNWAY LENGTH NA	BRIDGE GIRDER LENGTH NA
NA	NA	NA	NA	NA	NA	MAX LIFTING HEIGHT NA	TROLLEY QTY NA

RECOMMENDATION/CONCLUSION: FOUND SATISFACTORY

RESULT

INSPECTION DATE : 15-APR-2024

EXPIRY DATE : 14-OCT-2024

☒ APPROVED ☐ REJECTED

AUTHORIZED BY : Sayed Rafik Abdullah

INSPECTED BY : Reezam Hussain

Sayed Rafik Abdullah



Reezam Hussain

THROUGHOUT INSPECTION CHECKLIST AND REPORT

EQUIPMENT NAME	WORK ORDER NO	CHECKLIST NO
TOWER LIGHT	INSJO03178	ECKL06198
EQUIPMENTG DESCRIPTION	DISCIPLINE	OWNER ID
DIESEL POWERED TOWER LIGHT WITH POWER CAPACITY OF 1600 W	PORTRAIT_CERTIFICATE_ONE	STL-400
FACILITY/LOCATION	STICKER NO	COLOR CODE
NEOM, NC-1	010164	
PROJECT TITLE	SERIAL NO	CAPACITY (SWL)
NA	VEPL/2023-24/216	1600 W
OWNER NAME	MANUFACTURER	MODEL/TYPE
SUDHIR EQUIPMENT RENTAL COMPANY	VARADA	SGL-7.5

WORK ORDER	PO/QUOTATION NO	INSPECTION DATE
INCRT08692		15-Apr-2024
EXPIRY DATE	RFI NO	CERTIFICATE NO
14-Oct-2024		INCRT08692

ITEM NO	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	NA	REINS DATE
1	GENERAL REQUIRMENTS OF EQUIPMENT					
1.1	Equipment document is available		PASS			
1.2	Previous inspection reports are checked				NA	
1.3	Equipment is operated by a qualified operator		PASS			
1.4	Pre-use checklist maintained by the operator		PASS			
1.5	Warning notices, caution, or restriction for safe operation are clearly displayed		PASS			
1.6	Mfg. name, serial no., model, and address are clearly marked or tagged		PASS			
1.7	A sign is posted warning the operated not to rely solely on any automatic device as a substitute for safe operating practice				NA	
1.8	Working Environment is hazard free		PASS			
1.9	SWL/No. of person clearly marked		PASS			
1.10	Durable load chart is provided in as accessible location				NA	
2	GENERAL CONDITIONS OF BASIC PARTS					
2.1	Engine/Motor/Battery are in good and working condition	11.34	PASS			
2.2	Moving parts are guarded		PASS			
2.3	Access to the platform is provided by Ladders/Steps				NA	
2.4	Steering system is working properly				NA	
2.5	Wind shield/Wipers/Mirrors are in good condition or working properly				NA	
2.6	Hand/Lever/Foot Brake System are in good condition				NA	
2.7	Doors/Cabin/Cabin Access/Platform Access/Locks				NA	
2.8	Seat Belt/Arm Rest				NA	
2.9	Masts are correctly installed				NA	
2.10	Platform toe board (4")/ guardrails (3.5' ±3")				NA	
2.11	There are no loose nuts, bolts, missing, worn, or damaged parts around the structure		PASS			
2.12	The equipment/Tool is free of defective and/or corroded joints/ members		PASS			
2.13	Leak-free hydraulic/pneumatic/fuel/water		PASS			
2.14	Equipment physical condition		PASS			
2.15	Equipment Operational condition		PASS			

No liabilities will be considered against UV Gulf Co. Ltd. for failure, damage or other occurrence to client owned or operated equipment due to misuse, improper installation, poor maintenance, environmental condition, nature disaster, operator mistakes and uncontrolled operation. The concerned Inspector or representative has thoroughly examined the item in accordance with relevant standards. Inspection indicates that the mentioned item/machine/tools has no apparent defects which may prove dangerous during normal operation and it's found satisfactory for further use under specified manufacturer manual/guide and operated by a certified operator. This certificate shall not be generated without an official approval in between UV Gulf and Client. This Certificate becomes invalid if any modification/alteration is made to the item.

ITEM NO	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	NA	REINS DATE
2. 16	Clutches /Pedals/Hand lever system				NA	
3	GENERAL CONDITION OF ELECTRICAL SYSTEM					
3. 1	Equipment internal computer or LMI is working properly				NA	
3. 2	Identification/Warning indication is shown perfect		PASS			
3. 3	Travel alarm/reverse alarm/beacon alarm/tilt alarm/ platform lowering alarm				NA	
3. 4	Horn is working in good condition				NA	
3. 5	Power ratings are provided and marked (for AC and/or DC)		PASS			
3. 6	Electrical cables, fuses, wiring, and components are undamaged		PASS			
3. 7	Lighting System/Cabin Light/Boom Light are installed and working		PASS			
3. 8	Air conditioning system inside operator cabin is working				NA	
3. 9	Pendant/Remote control all switches are working				NA	
3. 10	Wires/Hoses are properly covered and arranged		PASS			
4	GENERAL CONDITION OF EQUIPMENT SAFETY FEATURES					
4. 1	Fire extinguisher (Inspected)		PASS			
4. 2	Safety lock pins (lattice/hydraulic boom)				NA	
4. 3	Computer indicator (LMI/SLI)				NA	
4. 4	An hour meter is fitted				NA	
4. 5	Emergency stop button available at the platform control station				NA	
4. 6	Emergency stop button available at the ground control station		PASS			
4. 7	Lowering/retracting is operable from the platform control				NA	
4. 8	Lowering/retracting is operable from the ground control				NA	
4. 9	Safety props or latches are installed				NA	
4. 10	A wind speed indicator is installed				NA	
4. 11	Anti-two-block system is installed				NA	
4. 12	Fuel/Hydraulic Gauges and indication		PASS			
4. 13	Anti-collision system working				NA	
4. 14	Path track with front and rear camera				NA	
4. 15	An auxiliary power source is available (Ready to be used in the event of primary power loss)				NA	
4. 16	Maximum travel height and travel directions are clearly marked				NA	
4. 17	Maximum platform/boom height and reach the clear market				NA	
5	GENERAL CONDITION OF MOVING PARTS					
5. 1	All moving parts are lubricated		PASS			
5. 2	Wheels/rollers/drums are working in good condition without any defect		PASS			
5. 3	Wire rope/pully are installed and working in good condition				NA	
5. 4	Swing control/swing breaking are in good condition and performing smooth				NA	
5. 5	Boom raise/extend (hydraulic/lattice) are in good condition				NA	
5. 6	Fly jib/luffing jib are installed properly and working in good condition				NA	
5. 7	Outriggers are working without any leakage and all outriggers' pads are available				NA	
5. 8	Upper/lower sheaves are working in good condition				NA	
5. 9	Hooks (main hook/auxiliary hook) are working smooth with clear visible SWL mark				NA	
5. 10	The hook is not bent or twisted Max. not to exceed 10°				NA	

No liabilities will be considered against UV Gulf Co. Ltd. for failure, damage or other occurrence to client owned or operated equipment due to misuse, improper installation, poor maintenance, environmental condition, nature disaster, operator mistakes and uncontrolled operation. The concerned inspector or representative has thoroughly examined the item in accordance with relevant standards. Inspection indicates that the mentioned item/machine/tools has no apparent defects which may prove dangerous during normal operation and it's found satisfactory for further use under specified manufacturer manual/guide and operated by a certified operator. This certificate shall not be generated without an official approval in between UV Gulf and Client. This Certificate becomes invalid if any modification/alteration is made to the item.

ITEM NO	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	NA	REINS DATE
5. 11	The hook is not distorted in the throat opening max allowable throat opening is 15%				NA	
5. 12	Maximum wear in the hook bowl is not exceeding 10%				NA	
5. 13	Operating/general levers operation is smooth without any leakage				NA	
5. 14	Attachments fork/bucket/jackhammer is working in good condition				NA	
5. 15	Lift and lower operation are smooth without any slippage				NA	
5. 16	Trolley/girder are running properly				NA	
5. 17	Rail (certified alignment paper) are checked and maintained by operator				NA	
5. 18	Upper and lower limit are working in good condition				NA	
5. 19	Bridge/trolley drive wheel are working in good condition				NA	
5. 20	Travel brakes and locks for wheel mounted crane/ crawler crane				NA	
5. 21	Pendant trolley festoon is in good condition				NA	
5. 22	Drive chains are correctly tensioned				NA	
5. 23	Values of inspection		PASS			

This checklist is an official document approved by UV Gulf. Signing this document will prove that the work has been accomplished and the client has taken services from UV Gulf under official approvals from both sides. Cancellation of checklist must goes under UV Gulf management approvals before signing. Any alteration or modification on checklist has been made without designated personnel signature and stamp or official approval from UV Gulf will be consider rejected.

INSPECTED BY
REEZAM HUSSAIN

APPROVED BY
SAYED RAFIK ABDULLAH





شركة خليج التعقيب الموحد للفحص

7158 King Khalid St, Al Khobar, Saudi Arabia 34427

Telephone : +966 1383 11390 Fax : +966 1383 12077

Email : info@uvgulf.com Website : www.uvgulf.com

APPROVED

STICKER NO 010164

EQUIPMENT NAME / ID	TOWER LIGHT / STL-400
INSPECTION TYPE	Visual Test, Functional Test
SERIAL NO	VEPL/2023-24/216
S.W.L	1600 W
INSPECTION DATE	15-APR-2024
EXPIRY DATE	14-OCT-2024



BOOM LENGTH	% S.W.L		LOAD CHART	
	RADIUS	TEST LOAD	S.W.L	

INSPECTED BY: Reezam Hussain

CERTIFIED VENDOR'S OF

SAUDI ARAMCO 10108615 | SEC 0005022158 | SWCC 0001003426 | SAR 3573 | KAFA 784

SEE INSPECTION REPORT FOR DETAILS:

This sticker is issued by UV Gulf and any type of edit, overwrite, replace and erase by unauthorized person is liable to rejection of this sticker

