



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20241654

Customer : Sudhir Equipment Rental Company

Location : Dammam, Kingdom of Saudi Arabia

Equipment : Man Lift

Make : JLG

Model : 460SJ

Serial Number : 0300238459

Equipment ID : S16SJ-423

Lifting Height : 52.8ft/16.09 m

Standard Applied : BS EN 280-1:2022

This is to certify that the Equipment detailed hereby have been tested against traceable International Standards for Visual & Functional Test on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection : 04-JUL-2024

Due Date: 03-JAN-2025

Additional Certification

Sticker Number: 149166

Inspected By:

Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦
هاتف ٠٥١٥ ١٣ ٩٦٦

Certificate No: UIC/RIY/20241654**Specifications:**

Drive speed 4W	:	4.5 mp/h / 7.20 kmp/h.
Platform Height	:	46 ft / 14.02m.
Capacity - Unrestricted	:	595.2 lb/ 270 kg
Ground Bearing Pressure	:	4.42kg/cm ²
Machine Weight	:	15849lb / 7189kg
Platform Capacity - Extension	:	340 kg / 750lb
Turning Radius –Outside	:	16.4ft / 5m.
Engine Type (diesel)	:	Deutz D2011L03 36.4 kW 49 hp

Comments & Recommendations:

- The man lift was found to be of good working condition and reliable for safe operation
- On the date of Inspection we made thorough examination of the equipment specified.
- As far as ascertainable the equipment complied with the standard applied.
- On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- Always understand Centre of Gravity of the load & Centre of Gravity of the man lift
- Remember – Safety always comes first!

Inspected By:



Industrial Inspector



Approved By:

A signature in blue ink over a circular blue stamp that says 'QA/QC Engineer'.

QA/QC Engineer