



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No.2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

CERTIFICATE NO: UIC/JED/20139957

Customer : SUDHIR EQUIPMENT RENTAL COMPANY

Address : JEDDAH - KINGDOM OF SAUDI ARABIA

Description : MAN LIFT (MEWP)

Manufacturer : JLG

Model : 860SJ

Type of Equipment : ARTICULATED TELESCOPIC BOOM ELEVATING WORK PLATFORM

Motive Power : DIESEL /HYDRAULIC

Serial No. : 0300239876

ID. No. : S28SJ-440

This is to certify that the equipment detailed hereby have been tested against traceable International Standards for VISUAL& FUNCTIONAL INSPECTION only on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Reference Standard: BS EN ISO 18893:2014

Date of Inspection: 14-APR-2024

Due Date: 13-OCT-2024

Additional Certification

Sticker Number: 132325

Inspected By:

Industrial Inspector



Approved By:

QA/QC Engineer

P.O.Box No.2072, Jubail-31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف : +٩٦٦ ١٣ ٣٤٤ ٨٨٨٢ / فاكس : +٩٦٦ ١٣ ٣٤٤ ٨٨٨١
هاتف : +٩٦٦ ١٣ ٣٦٧ ٠٥١٥

CERTIFICATE NO: UIC/JED/20139957**Specification:**

Platform Capacity	:	340kg	Platform Height	:	26.21m
Horizontal outreach	:	22.86m	Platform rotation	:	360°

Inspection and Test:

Mast structure	:	Satisfactory
Joysticks control	:	Satisfactory
Electrical Control	:	Satisfactory
Manual Control	:	Satisfactory
Electrical/Hydraulic lines	:	Satisfactory
Hydraulic System	:	Satisfactory
Tyres	:	Satisfactory
Brakes	:	Satisfactory
Travel & Operational speed	:	Satisfactory
Operation control upper & lower	:	Satisfactory
Reverser alarm	:	Satisfactory
Fire extinguisher	:	Satisfactory
General Condition	:	Satisfactory

Comments & Recommendations:

The Man Lift was found to be of good working condition and reliable for safe operation to the Designed Capacity.

- *As far as ascertainable the equipment complied with the standard applied.*
- *On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.*
- *Always understand the operating procedure before using the man lift.*
- *Do not exceed the capacity of the man lift.*
- *Remember - Safety always comes first!*

Inspected By:**Industrial Inspector****Approved By:**

QA/QC Engineer