



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20231482

Customer : Sudhir Equipment Rental Company
Location : Dammam, Kingdom of Saudi Arabia
Equipment : Boom Man Lift
Make : JLG
Model : 520 AJ
Serial Number : E300005236
Equipment ID : S18AJ-458
Working Outreach : 10.65 m / 34.9 ft
Standard Applied : BSEN 14502-1:2010

This is to certify that the Equipment detailed hereby have been tested against traceable International Standards for Visual & Functional Test on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 26-JUL-2023

Due Date : 25-JAN-2024

Additional Certification

Sticker Number: 100989

Inspected By:



Industrial Inspector



Approved By:

[Signature]
QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.

Tel.: +966 13 344 8882 / Fax: +966 13 344 8881

Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية

هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤

هاتف ٠٥١٥ ١٣ ٣٦٧

Certificate No: UIC/RIY/20231482**Specifications:**

Working Outreach	:	10.65 m / 34.9 ft
Working Height	:	18 m / 59.1 ft.
Platform Height	:	16 m / 52.5 ft
Horizontal Outreach	:	10 m / 32.8 ft
Platform Capacity	:	250 kg / 551.2 lb
Weight	:	7630 kg
Year	:	2017

Comments & Recommendations:

- The Boom man lift was found to be of good working condition and reliable for safe operation
- On the date of Inspection we made thorough examination of the equipment specified.
- As far as ascertainable the equipment complied with the standard applied.
- On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- Always understand Centre of Gravity of the load & Centre of Gravity of the man lift
- Remember – Safety always comes first!

Inspected By:



Industrial Inspector



Approved By:

For QA/QC Engineer