



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/ 20250123

Customer : **Sudhir Equipment Rental Company.**

Location : Riyadh, Kingdom of Saudi Arabia.

Description : **SCISSOR LIFT**

Make : JLG

Model : 4045R

Serial Number : B200042634

Id Number : SJ14ESL-462

Working Height : 11.97 m

This is to certify that the equipment detailed hereby have been tested against traceable International Standards for VISUAL & FUNCTIONAL INSPECTION only on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Reference Standard: BS EN 280-1:2022

Date of Inspection: 13-JAN-2025

Due Date: 12-JUL-2025

Additional Certification

Sticker Number: 217999

Inspected By:

54
Inspector
Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ٣٤٤ ١٣ / فاكس ٨٨٨١ ٣٤٤ ١٣ +٩٦٦
هاتف ٥١٥ ٣٦٧ ١٣ +٩٦٦

Certificate No: UIC/RIY/ 20250123**Specification:**

Platform Capacity	:	350 Kg	-	Max Working Of workers	:	3 Nos
Motive Power	:	Diesel/Hydraulic	-	Platform Height	:	11.97m
Weight	:	3191 kg	-	Platform extension size	:	0.91 m
Platform dimensions	:	2.26×1.15 m	-	Mgg	:	2020

Inspection and Test:

Boom	:	Satisfactory	-	Basket	:	Satisfactory
Safety Light	:	Satisfactory	-	Manual Control	:	Satisfactory
Electrical power supply	:	Satisfactory	-	Electrical Control	:	Satisfactory
Electrical/Hydraulic lines	:	Satisfactory	-	Hydraulic System	:	Satisfactory
Functional Check	:	Satisfactory	-	General Condition	:	Satisfactory
Operating Pressure	:	Satisfactory	-	Fire Extinguishers	:	Satisfactory

Comments & Recommendations:

The Man Lift was found to be of good working condition and reliable for safe operation

- On the date of Inspection, we made thorough examination of the equipment specified.
- As far as ascertainable the equipment complied with the standard applied.
- On the Date of inspection, the equipment found to be of Good Construction, of adequate
- Strength, in good working order and free from apparent defects that affect safe operation.
- Inspect the Man Lift regularly for damage before every use
- Always start and stop smoothly, and Keep Your Speed Down
- **Remember - Safety always comes first!**



Industrial Inspector



Approved By:

QA/QC Engineer