



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت. ٢٠٥٥٠١١٦٤٣



## **CERTIFICATE OF INSPECTION**

**Certificate No: UIC/RIY/ 20242032**

**Customer :** Sudhir Equipment Rental Company.  
**Address :** Dammam, Kingdom of Saudi Arabia  
**Equipment :** Man Lift  
**Make :** JLG  
**Model :** 660SJ  
**Serial Number :** B300002235  
**Equipment ID :** S22SJ-492  
**Platform Swl :** 230 Kg

This is to certify that the Equipment detailed hereby have been tested against traceable International Standards for Visual & Functional Test on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

**Reference Standard:** BS EN 280-1:2022

**Date of Inspection:** 21-AUG-2024

**Due Date:** 20-FEB-2025

**Additional Certification**

**Sticker Number:** 154397

**Inspected By:**



**Industrial Inspector**



**Approved By:**

*[Signature]*  
**QA/QC Engineer**



**Certificate No: UIC/RIY/ 20242032****Specifications:**

|                                |   |                        |
|--------------------------------|---|------------------------|
| Machine Width                  | : | 2.49m / 8 ft.          |
| Platform Height                | : | 20.31m / 67 ft.        |
| Capacity - Hydraulic Reservoir | : | 121.13 L/31gal         |
| Ground Bearing Pressure        | : | 5.27kg/cm <sup>2</sup> |
| Machine Weight                 | : | 13119 kg / 28922 lb    |
| Maximum Drive Height           | : | 7.32 m / 24ft          |
| Platform Capacity - Extension  | : | 230 kg / 507lb         |
| Turning Radius –Outside        | : | 5.36 m / 18 ft.        |
| Platform Height                | : | 20.34 m / 67 ft.       |

**Comments & Recommendations:**

- The platform lift was found to be of good working condition and reliable for safe operation
- On the date of Inspection we made thorough examination of the equipment specified.
- As far as ascertainable the equipment complied with the standard applied.
- On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- Always understand Centre of Gravity of the load & Centre of Gravity of the platform lift
- **Remember – Safety always comes first!**

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer