



BUREAU
VERITAS

BV No. 237236

LIFTING EQUIPMENT INSPECTION REPORT	Area UDAYER	Inspection Date OCT 29, 2023		Inspection Time 9:00	Previous Sticker No. 21-6384 Issued By BU
Department / contractor SUDHAR	Equipment Number SX125G-336	Equipment Location site 604		Equipment Result ☒ Pass ☐ Fail	New Sticker No. BU-21-9742
Manufacturer GENIE	Model SX125-XC	Capacity 227kg	Type MEWP	Equipment Serial Number SX125D-1113	Sticker Expiration Date APRIL 28, 2024

Above Equipment Was Inspected By Bureau Veritas In Accordance With Applicable Saudi Aramco GI's , ASME And API Standards. Deficiencies That Require Corrective Actions Are Listed Below. Specific Repairs To Correct Each Deficiency Should Be Noted In The Corrective Action Taken Column

No.	DEFICIENCIES	CORRECTIVE ACTION TAKEN
1	Periodic Inspection AND Function test for	
	Boom supports cladding were not proper	
	As per AS S.08000 G07.3-ANSI 92.5	
	"RAT"	

RECEIVER NAME: ABDUL AHAD SIGNATURE: [Signature] INSPECTOR NAME: M. Omar
 BADGE#: TELEPHONE NO.: TELEPHONE NO.: 80019106

When re-inspection requested, a Complete Copy of This Report Should Be Ready For Review By The Inspector.

Distribution: Original-Proponent, 1st Copy - second 2nd Copy - Inspector Agency