



الشركة العالمية لخدمات التفتيش المحدودة  
**UNIVERSAL INSPECTION CO. LTD.**

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



## **CERTIFICATE OF INSPECTION**

**Certificate No: UIC/RIY/20240360**

**Customer :** Sudhir Equipment Rental Company  
**Address :** Dammam, Kingdom of Saudi Arabia  
**Equipment :** Work Lift  
**Make :** Power Towers  
**Model :** N/A  
**Serial Number :** 2565118P  
**Equipment ID :** SJ5EPT-560

This is to certify that the equipment detailed hereby have been tested against traceable International Standards for VISUAL INSPECTION & FUNCTIONAL INSPECTION on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

**Date of Inspection:** 21-FEB -2024

**Due Date:** 20-AUG-2024

**Additional Certification**

**Sticker Number:** 135350


**Inspected By:**



**Industrial Inspector**



**Approved By:**

  
**QA/QC Engineer**

P.O. Box No. 2072, Jubail - 31951, K.S.A.  
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881  
Tel.: +966 13 367 0515

[www.ui.com.sa](http://www.ui.com.sa)

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية  
هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤ +٩٦٦  
هاتف ٠٥١٥ ١٣ ٣٦٧ +٩٦٦

**Certificate No: UIC/RIY/20240360****Specifications:**

|                             |   |                            |
|-----------------------------|---|----------------------------|
| <i>Working Height</i>       | : | <i>5.1 m</i>               |
| <i>Model Designation</i>    | : | <i>Power Tower Duo</i>     |
| <i>Mass</i>                 | : | <i>425 kg</i>              |
| <i>Payload</i>              | : | <i>250kg</i>               |
| <i>Maximum Manual Force</i> | : | <i>400N(2P) – 200N(1P)</i> |
| <i>Maximum Wind Speed</i>   | : | <i>12.5 m/s</i>            |
| <i>Maximum Inclination</i>  | : | <i>0.5degrees</i>          |

**Comments & Recommendations:**

- *The Work Lift was found to be of good working condition and reliable for safe operation*
- *On the date of Inspection we made thorough examination of the equipment specified.*
- *As far as ascertainable the equipment complied with the standard applied.*
- *On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.*
- *Remember – Safety always comes first!*

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer