



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/ 20241845R

Customer : Sudhir Equipment Rental Company
Address : Dammam, Kingdom of Saudi Arabia
Description : Boom Lift
Make : GENIE
Model : Z-135
Serial Number : Z13511-1463
Id Number : S43AG-579

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for Visual & Functional Inspection on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Reference Standard: BS EN 280-1:2022

Date of Inspection : 24-JUL-2024

Due Date : 23-JAN-2025

Additional Certification

Sticker Number: 155153

Inspected By:

54
Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦
هاتف ٥١٥ ١٣ ٩٦٦

Certificate No: UIC/RIY/ 20241845R**Specification:**

Max. Platform Height	:	135 Ft
Dimension Width	:	8'083"
Dimension length	:	42'417"
Weight	:	20450 kg
Max.Speed	:	12.5 m/s

Inspection and Test:

Boom	:	Satisfactory	-	Basket	:	Satisfactory
Manual Control	:	Satisfactory	-	Electrical power supply	:	Satisfactory
Operating Pressure	:	Satisfactory	-	Electrical Control	:	Satisfactory
Electrical/Hydraulic lines	:	Satisfactory	-	Hydraulic System	:	Satisfactory
Fire Extinguishers	:	Satisfactory	-	General Condition	:	Satisfactory

Comments & Recommendations:

The Boom Lift was found to be of good working condition and reliable for safe operation

- On the date of Inspection we made thorough examination of the equipment specified.
- As far as ascertainable the equipment complied with the standard applied.
- On the Date of inspection the equipment found to be of Good Construction, of adequate
- Strength, in good working order and free from apparent defects that affect safe operation.
- Inspect the Boom Lift regularly for damage before every use
- Always start and stop smoothly, and Keep Your Speed Down
- **Remember - Safety always comes first!**

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer