



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20230499

Customer : Sudhir Equipment Rental Company
Address : Dammam, Kingdom of Saudi Arabia
Equipment : Boom Man Lift
Make : JLG
Model : 1350SJP
Serial Number : 0300242316
Equipment ID : S43SJP-581
Horizontal Outreach: 24.38' M /80Feet

This is to certify that the equipment detailed hereby have been tested against traceable International Standards for Visual Inspection on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 28-MAR-2023

Due Date : 27-SEP-2023

Additional Certification

Sticker Number: 85586

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

Certificate No: UIC/RIY/20230499**Specifications:**

Drive speed	:	5.23km/h / 3.25 mph.
Platform Height	:	41.15m /135 ft.
Capacity – Fuel Tank	:	117.35 L/31gal
Ground Bearing Pressure	:	7.49kg/cm ² -107psi
Machine Weight	:	20180 Kg
Gradeability-4WD	:	45%
Platform Capacity - Extension	:	453.59 kg /1000lb
Turning Radius –Outside	:	6.86 m / 22 ft 6in.

Comments & Recommendations:

- The Boom Man lift was found to be of good working condition and reliable for safe operation
- On the date of Inspection we made thorough examination of the equipment specified.
- As far as ascertainable the equipment complied with the standard applied.
- On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- Always understand Centre of Gravity of the load & Centre of Gravity of the forklift
- Remember – Safety always comes first!

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer