


☐ Interim
☒ Final

INSPECTION REPORT

NO. R108221122.02

BV Job nr: KHO.INI.19.206.SA

PROJECT: Third Party Inspection for Tower Light	Ref: KHO.INI.19.206.SA
BV Client: Sudhir Equipment Rental Company	P/o nr: N/A (client to BV)
Manufacturer: GENERAC Mobile Product Srl	

SUPPLY / SUBJECT OF INSPECTION	SN / TAG Nr	QTY
VISUAL EXAMINATION AND FUNCTIONAL TEST OF Tower Light	PEC00223715/ STL-140	1

DOCUMENTS OF REFERENCE : See continuation sheet for additional documents: ☐ Yes ☐ No

Title	Reference n°	Rev.	Approved by	Date
EQUIPMENT DATA SHEET	Vtevo K2	--	GENERAC	2021

INSPECTIONS : <u>Inspection place & Date or Period:</u> Almuzain, Jubail Yard. November 22, 2022 <u>Stage of inspection :</u> ☐ Before manufacturing ☐ During manufacturing ☒ Final ☐ Packing <u>Type of inspection:</u> ☐ Pre-inspection meeting ☐ Document and QC record review ☒ Visual examination, checks ☐ Witnessing tests ☐ Manufacturing progress status ☐ Vendor assessment ☒ Final inspection ☐ Packing (for details see continuation sheet) Stamping : ☒ No ☐ ☐	Results of inspection : ☒ Satisfactory ☐ Unsatisfactory Non Conformities Reports (NCR): o NCR's issued during reported period : N/A o List of outstanding NCR's : N/A Main Conclusions & Remarks: (for details see continuation sheet) Third party visual inspection and functional test of one unit of Tower Light carried out and found no defects and satisfactory at the time of Inspection. Valid Sticker Number : LFT-S-01-33395 Next visit scheduled: May 21, 2023
---	---

INSPECTION REPORT

NO. R108221122.02

BV Job nr: KHO.INI.19.206.SA

Description of the inspections carried out:**1. Introduction:**

The undersigned surveyor to Bureau Veritas acting within the scope of work along with the General condition which Regulate the intervention of the society IVS-Lifting Department at the Request of **Sudhir Equipment Rental Company** on the purpose of Third Party Inspection of One Tower Light with Model No.: **Vtevo K2** and Serial Number: **PEC00223715**.

3. Scope of Inspection :

Visual Inspection & Functional Test of Tower Light.

1- General Data	
Equipment Type	Tower Light
Manufacturer	GENERAC Mobile Product Srl
Model	Vtevo K2
Serial No.	PEC00223715
Asset Number	STL-140
Generator Set Power	3.0kW
Voltage/Hz	240v / 60Hz
Max Height/No. of Light	9000mm / 4x290w

2- Inspection and Test Results		
Acceptance criteria	Result	Remarks
1. Document review (Equipment Data Sheet)	Pass	Available
2. Visual inspection and functional test of Tower Light	Pass	Found good condition.
3. Check for Engine oil level/coolant/water level/ exhaust system/spark arrestor/battery/cabinet free of combustibles.	Pass	Found good condition.
4. Check for electrical component: electrical cable condition, Ignition switch, Main circuit breaker, auxiliary receptacle (ELCB protected), Lighting fixtures, emergency push button.	Pass	Found good condition.
5. Check for doors/ carried/wheels/outriggers/winch and wire rope condition/fire extinguisher/drip pan/earth grounding.	Pass	Found good condition.
6. Check for unwanted sounds at the time of test.	Pass	Found good condition.

Conclusion: The Tower Light found in good running condition at the time of Inspection.**Inspected by:**
 Nilo Daray
 Electrical Inspector

Date of issue: November 23, 2022

Inspection centre: BUREAU VERITAS ALKHOBAR**Checked by:**

 Team Leader