



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20243357

Customer : Sudhir Equipment Rental Company.

Address : Dammam, Kingdom of Saudi Arabia.

Description : **Tower Light**

Manufacture : GENERAC

Model : VTEVO K2

Serial Number : PEC00223986

ID No. : STL-154

This is to certify that the equipment detailed hereby have been tested against traceable International Standards for VISUAL INSPECTION & FUNCTIONAL INSPECTION on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 14-NOV-2024

Due Date: 13-MAY-2025

Additional Certification

Sticker Number: 213612


Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ul.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤
هاتف ٠٥١٥ ١٣ ٣٦٧

Certificate No: UIC/RIY/20243357**Specifications:**

Rated Power	:	3.0	Engine Model	:	Z482
Mfg Year	:	2021	Rated Power	:	1280 W
Engine speed	:	60Hz 1800	Insulation	:	Class G1

Lighting:

Lamp Type	:	4x320.4W, LED	-	Frequency	:	60Hz
Lights	:	4-320.4W, LED	-	Voltage	:	240 Volt

Alternator:

Poles	:	4 Pole	-	Insulation	:	Class H
Enclosure	:	IP54	-	Voltage Regulator:	:	AVR

Comments & Recommendations:

The Tower Light was found to be of good working condition and reliable for safe operation.

- 1. At the time of inspection, the Tower Light was found satisfactory*
- 2. Avoid shock load of the Tower Light.*
- 3. On the Date of inspection, the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.*
- 4. Inspect the Tower Light regularly for damage before every use*
- 5. Always understand the operating procedure before using Tower Light*
- 6. Do not exceed the capacity of the Tower Light.*
- 7. Remember – Safety always comes first!**

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer