



### REPORT OF A THOROUGH EXAMINATION

Issue Date: 21-Jun-2026

|                                                             |                                        |                                               |
|-------------------------------------------------------------|----------------------------------------|-----------------------------------------------|
| Certificate Number: <b>ECI/SA/C-03027/26</b><br>Rev. No: 00 | Report Number: <b>132238</b>           | Sticker Number: <b>109570</b>                 |
| Date of Thorough Examination: <b>20-Jun-2026</b>            | Date of Expiration: <b>19-Dec-2026</b> | S.O.#: <b>DMM/06-26/001</b> Ref.#: <b>N/A</b> |

|                                                   |                                                                         |
|---------------------------------------------------|-------------------------------------------------------------------------|
| Client:<br><b>SUDHIR EQUIPMENT RENTAL COMPANY</b> | Address of Premises at Which the Examination Was Made:<br><b>DAMMAM</b> |
|---------------------------------------------------|-------------------------------------------------------------------------|

| Description and Identification of the Equipment:                                                                                                                                                                                                                                                                                              | Load Test Detail | Safe Working Load(s) | Applied Load(s) |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|----------------------|-----------------|
| Equipment / Type : <b>INDUSTRIAL EQUIPMENT / AIR COMPRESSOR</b><br>Location of the Equipment : <b>DAMMAM YARD</b><br>Equipment ID No : <b>SAC-825-152</b><br>Equipment Serial No : <b>PE2360334</b><br>Model : <b>XAS 500-152</b><br>Manufacturer / Date of Manufacture : <b>ATLAS COPCO / 2023</b><br>Applied Standard : <b>BS EN 1012-1</b> | <b>N/A</b>       | <b>8.6 BAR</b>       | <b>N/A</b>      |

|                                                                                                                                                                                  |                                                                                                                                                                                   |                                         |  |                                      |                                     |      |                                     |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------|--|--------------------------------------|-------------------------------------|------|-------------------------------------|
| Examination after installation / In-Services                                                                                                                                     | Was the Examination carried out Within an interval of                                                                                                                             |                                         |  |                                      |                                     |      |                                     |
| <input type="checkbox"/> Initial <input checked="" type="checkbox"/> Periodic Inspection<br><input type="checkbox"/> Re-Inspection after Major Repair / Modification Or Overhaul | <input type="checkbox"/> 3 Months <input checked="" type="checkbox"/> 6 Months <input type="checkbox"/> 12 Months<br><input type="checkbox"/> After the exceptional circumstances |                                         |  |                                      |                                     |      |                                     |
| Additional Information about the equipment and Information / Description of the Parts / attachments with the equipment.<br><b>N/A</b>                                            |                                                                                                                                                                                   |                                         |  |                                      |                                     |      |                                     |
| <b>Description of the Load Test : N/A</b>                                                                                                                                        |                                                                                                                                                                                   |                                         |  |                                      |                                     |      |                                     |
| Pre Load Test NDT done by : <b>N/A</b>                                                                                                                                           | % of Load Applied : <b>N/A</b>                                                                                                                                                    | Post Load Test NDT done by : <b>N/A</b> |  | Expiration of Load Test : <b>N/A</b> |                                     |      |                                     |
| Result                                                                                                                                                                           |                                                                                                                                                                                   |                                         |  | PASS                                 | <input checked="" type="checkbox"/> | FAIL |                                     |
| Is the above a defect which is of immediate danger to persons?                                                                                                                   |                                                                                                                                                                                   |                                         |  | YES                                  |                                     | NO   | <input checked="" type="checkbox"/> |
| Is the above a defect which is not yet but could become a danger to persons?                                                                                                     |                                                                                                                                                                                   |                                         |  | YES by :                             |                                     | NO   | <input checked="" type="checkbox"/> |
| Particulars of any repair, renewal or alteration required to remedy the defect identified above:<br>N/A                                                                          |                                                                                                                                                                                   |                                         |  |                                      |                                     |      |                                     |
| Is this equipment safe to operate?                                                                                                                                               |                                                                                                                                                                                   |                                         |  | YES                                  | <input checked="" type="checkbox"/> | NO   |                                     |

**Note:** We thus attest that the aforementioned equipment has undergone a thorough Visual Inspection and /or Functional Test conducted by a qualified inspector in accordance with Engineering Corner for Inspection (E.C.I.) procedure / local / international standards.

**Liability:** The client or this assignee or supervisor in interest agrees to identify and hold harmless **Engineering corner for inspection Co.Ltd.** from and against any all claims, demands, lawsuits or actions for damages including legal fees to persons and/or property tangible, intangible or otherwise which may be against, **Engineering corner for inspection Co.Ltd.** incidental to, arising out of or in connection with the work to be done, services to be performed or material to be furnished hereunder except for those claims caused solely and completely by the negligence of **Engineering corner for inspection Co.Ltd.** its directors, others, employees or sub-contractors.

|                                                      |                                        |              |
|------------------------------------------------------|----------------------------------------|--------------|
| Inspected by: MOHAMED ABDUL BARICK<br><br>Signature: | Approved & Reviewed By: ALVARO<br><br> | QR Code:<br> |
|------------------------------------------------------|----------------------------------------|--------------|

|                                                                                  |                                                                                                                  |           |                 |
|----------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------|-----------|-----------------|
|  | <b>Engineering Corner for Inspection Company Limited</b><br><b>INSPECTION CHECKLIST</b><br><b>AIR COMPRESSOR</b> | Doc. No.  | ECIR - LFT - 39 |
|                                                                                  |                                                                                                                  | Rev. No.  | 01              |
|                                                                                  |                                                                                                                  | Rev. Date | 17-FEB-2026     |
|                                                                                  |                                                                                                                  | Page No.  | 2 of 3          |

Issue Number : 02 & Issue Date : 03-FEB-2020

|                     |                                                     |                   |                       |
|---------------------|-----------------------------------------------------|-------------------|-----------------------|
| Equipment Owner     | SUDHIR EQUIPMENT RENTAL COMPANY /                   | Report No. & Date | 132238<br>20-Jun-2026 |
| Manufacturer / Year | ATLAS COPCO / 2023                                  | Location          | DAMMAM YARD           |
| Type / Model        | INDUSTRIAL EQUIPMENT / AIR COMPRESSOR / XAS 500-152 | Equipment ID. No. | SAC-825-152           |
| Inspection Date     | 20-Jun-2026                                         | Equipment Sr. No. | PE2360334             |
| Inspector Name      | MOHAMED ABDUL BARICK                                | Capacity / SWL    | 8.6 BAR               |
| Standard            | BS EN 1012-1                                        | Expiration Date   | 19-Dec-2026           |

| Item No | ITEM NAME                                                                                                              | PASS | FAIL | N/A | Item No | ITEM NAME                                                                                                                          | PASS | FAIL | N/A |
|---------|------------------------------------------------------------------------------------------------------------------------|------|------|-----|---------|------------------------------------------------------------------------------------------------------------------------------------|------|------|-----|
| 1       | OEM certificates available                                                                                             | ✓    |      |     | 11      | Before any repair work is done on compressor pressure systems, is the pressure bled off and the system locked out?                 | ✓    |      |     |
| 2       | Previous visual report or Certificate available                                                                        | ✓    |      |     | 12      | Are signs posted to warn of a compressor's automatic starting feature?                                                             | ✓    |      |     |
| 3       | NDT certificate                                                                                                        | ✓    |      |     | 13      | Is the belt drive system enclosed to provide protection on the front, back, top, and sides?                                        | ✓    |      |     |
| 4       | Identification number / Serial number                                                                                  | ✓    |      |     | 14      | Are high-pressure hoses and connections in good repair?                                                                            | ✓    |      |     |
| 5       | Rated pressure / Capacity                                                                                              | ✓    |      |     | 15      | Before compressed air is used to empty containers of liquid, are the pressure limits of the containers checked?                    | ✓    |      |     |
| 6       | Are compressors equipped with pressure-relief valves and pressure gauges?                                              | ✓    |      |     | 16      | When compressed air is used with abrasive blast cleaning equipment, is the operating valve a type that must be held open manually? | ✓    |      |     |
| 7       | Are compressor air intakes installed and equipped to ensure that only clean, uncontaminated air enters the compressor? | ✓    |      |     | 17      | If plastic piping is used, is the plastic approved for air line service? (some abs is ok - pvc is not.)                            | ✓    |      |     |
| 8       | Are air filters installed on the compressor intake?                                                                    | ✓    |      |     | 18      | Compressor / Pipe work / Fittings free from oil leaks                                                                              | ✓    |      |     |
| 9       | Are compressors operated and lubricated according to the manufacturers' recommendations?                               | ✓    |      |     | 19      | Are noise levels at site boundary within acceptable limits (45 dBA in built up residential area)                                   | ✓    |      |     |
| 10      | Are safety devices on compressed-air systems installed?                                                                | ✓    |      |     | 20      | Other visible defects                                                                                                              | ✓    |      |     |

**Overall Comments**

|                                            |                                       |
|--------------------------------------------|---------------------------------------|
| <b>Inspected By : MOHAMED ABDUL BARICK</b> | <b>Customer Representative : ARIF</b> |
|--------------------------------------------|---------------------------------------|

**ECI. 109570**

**Capacity : 8.6 BAR**

**Equipment No. : SAC-825-152**

**Serial No. : PE2360334**

**Inspected Date : 20-Jun-2026**

**Next Inspection : 19-Dec-2026**

**Inspector : MOHAMED ABDUL BARICK**

**P.O.Box 235 Rastanura 31941 Kingdom of Saudi Arabia**

**Tel.: (013) 667-6999 / 667-6895 Fax #:(013) 667-6894**

**E-mail Address: [eci@eccgroupksa.com](mailto:eci@eccgroupksa.com)**