

VARADA ENERGIES PVT LTD. (AN ISO 9001-2015 CERTIFIED COMPANY)
STANDARD- BS 5514
ISO- 85028
GENERAL INFORMATION

Customer Name

Customer Order No.

Test Cell No.

3

PRODUCT INFORMATION

Model

VEPL-62.5-CDP

Genset Serial No.

VEPL/2022-23/ 016

Engine Serial No.

NLHM 102171

Alternator Serial No.

G22C091245

Brand Name

Ashok Leyland

Alternator Make.

STAMFORD

Fuel Type

HSD

Controller Type

DEEP SEA

Governor Type

MECHANICAL

Cooling System Type

WATER COOLED

TEST CONDITION

Altitude (Meters ASL)

1000

Oil Specifications

Ley Power 15 W 40 - Synthetic

Ambient Temp. (C)

33

Humidity (%)

47

Air Filter Inlet Temp (C)

38

Coolant Mix

50 : 50

PRODUCT OPTIONS CHECKED

(●) Emergency Stop

(○) Panel Heater

(○) Low Coolant Warning

(○) High Fuel S/Down

(●) Over Load Protection

(●) High Water Temp

(○) LET Warning

(○) High Fuel Warning

(●) Over Speed Protection

(●) Low Lub Oil Pressure

(○) Low Fuel S/Down

(○) Parallel Bus PT Module

(●) Under Voltage Protection

(○) Low Coolant S/Down

(○) Low Fuel Warning

(○) Earth Fault S/Down

TECHNICAL DATA (Declared)

Service Rating

62.5 kVA

Power Factor

0.8

Power Output (kW)

50

Rated Output (kW)

50

Rated Voltage (V)

400

Rated Current (A)

71

Frequency (Hz)

60

Speed (RPM)

1800

Number of Phases

3

Performance Class

H

TECHNICAL DATA (Measured)
Results (No Load)

Voltage

1 - 2 : 404 Volts

2 - 3 : 402 Volts

1 - 3 : 403 Volts

No Load Frequency

62

No Load Coolant Temp. (C)

77 deg Cen

No Load Lube Press

3.93 Bar

Result (Full Load)

Voltage

1 - 2 : 400 Volts

2 - 3 : 399 Volts

1 - 3 : 400 Volts

Current

1 : 71 Amps

2 : 73 Amps

3 : 72 Amps

Full Load Frequency

59.7 Hz.

Full Load Coolant Temp. (C)

89

Full Load Lube Press

3.77 Bar

Power Factor

1.0

Prime set tested to 110% of Full Load (if required)

NA

Tested By

Date

27/04/2022

RUN HOURS

45 mins

