

**VARADA ENERGIES PVT LTD. ( AN ISO 9001-2015 CERTIFIED COMPANY )**

|                                                     |                          |                             |                               |
|-----------------------------------------------------|--------------------------|-----------------------------|-------------------------------|
| <b>STANDARD- BS 5514</b>                            |                          | <b>ISO- 85028</b>           |                               |
| <b>GENERAL INFORMATION</b>                          |                          |                             |                               |
| Customer Name                                       |                          | Customer Order No.          |                               |
|                                                     |                          | Test Cell No.               | 2                             |
| <b>PRODUCT INFORMATION</b>                          |                          |                             |                               |
| Model                                               | VEPL-62.5-CDP            | Genset Serial No.           | VEPL/2021-22/ 017             |
| Engine Serial No.                                   | NLHM 103054              | Alternator Serial No.       | G22B 078599                   |
| Brand Name                                          | Ashok Leyland            | Alternator Make.            | STAMFORD                      |
| Fuel Type                                           | HSD                      | Controller Type             | DEEP SEA                      |
| Governer Type                                       | MECHANICAL               | Cooling System Type         | WATER COOLED                  |
| <b>TEST CONDITION</b>                               |                          |                             |                               |
| Altitude (Meters ASL)                               | 1000                     | Oil Specifications          | Ley Power 15 W 40 - Synthetic |
| Ambient Temp. (C)                                   | 33                       | Humidity (%)                | 47                            |
| Air Filter Inlet Temp (C)                           | 38                       | Coolant Mix                 | 50 : 50                       |
| <b>PRODUCT OPTIONS CHECKED</b>                      |                          |                             |                               |
| (●) Emergency Stop                                  | (o) Panel Heater         | (o) Low Coolant Warning     | (o) High Fuel S/Down          |
| (●) Over Load Protection                            | (●) High Water Temp      | (o ) LET Warning            | (o) High Fuel Warning         |
| (●) Over Speed Protection                           | (●) Low Lub Oil Pressure | (o) Low Fuel S/Down         | (o) Parallel Bus PT Module    |
| (●) Under Voltage Protection                        | (o) Low Coolant S/Down   | (o) Low Fuel Warning        | (o) Earth Fault S/Down        |
| <b>TECHNICAL DATA (Declared)</b>                    |                          |                             |                               |
| Service Rating                                      | 62.5 kVA                 | Power Factor                | 0.8                           |
| Power Output (kW)                                   | 50                       | Rated Output (kW)           | 50                            |
| Rated Voltage (V)                                   | 400                      | Rated Current (A)           | 71                            |
| Frequency (Hz)                                      | 60                       | Speed (RPM)                 | 1800                          |
| Number of Phases                                    | 3                        | Performance Class           | H                             |
| <b>TECHNICAL DATA (Measured)</b>                    |                          |                             |                               |
| Results (No Load)                                   |                          |                             |                               |
| Voltage                                             | 1 - 2 : 404 Volts        | 2 - 3 : 402 Volts           | 1 - 3 : 403 Volts             |
| No Load Frequency                                   | 62                       | No Load Coolant Temp. (C)   | 77 deg Cen                    |
| No Load Lube Press                                  | 3.93 Bar                 |                             |                               |
| Result (Full Load)                                  |                          |                             |                               |
| Voltage                                             | 1 - 2 : 400 Volts        | 2 - 3 : 399 Volts           | 1 - 3 : 400 Volts             |
| Current                                             | 1 : 71 Amps              | 2 : 73 Amps                 | 3 : 72 Amps                   |
| Full Load Frequency                                 | 59.7 Hz.                 | Full Load Coolant Temp. (C) | 89                            |
| Full Load Lube Press                                | 3.77 Bar                 | Power Factor                | 1 . 0                         |
| Prime set tested to 110% of Full Load (if required) | NA                       |                             |                               |
| Tested By                                           | Date                     |                             | 28/04/2022                    |
|                                                     | RUN HOURS                |                             | 45 mins                       |

