

VARADA ENERGIES PVT LTD. (AN ISO 9001-2015 CERTIFIED COMPANY)

		ISO- 8528			
GENERAL INFORMATION					
Customer Name			Customer Order No.		
			Test Cell No.	2	
PRODUCT INFORMATION					
Model	VEPL-250-CDP	Genset Serial No.	VEPL/2022-23/ 020		
Engine Serial No.	NKEM 700950	Alternator Serial No.	N22C 105702		
Brand Name	Ashok Leyland	Alternator Make.	STAMFORD		
Fuel Type	HSD	Controller Type	SEDMAC		
Govoner Type	MECHANICAL	Cooling System Type	WATER COOLED		
TEST CONDITION					
Altitude (Meters ASL)	1000	Oil Specifications	Ley Power 15 W 40 - Synthetic		
Ambient Temp. (C)	33	Humidity (%)	47		
Air Filter Inlet Temp (C)	38	Coolant Mix	50 : 50		
PRODUCT OPTIONS CHECKED					
(*) Emergency Stop	(o) Panel Heater	(o) Low Coolant Warning	(o) High Fuel S/Down		
(*) Over Load Protection	(*) High Water Temp	(*) LET Warning	(o) High Fuel Warning		
(*) Over Speed Protection	(*) Low Lub Oil Pressure	(o) Low Fuel S/Down	(*) Parallel Bus PT Module		
(*) Under Voltage Protection	(o) Low Coolant S/Down	(o) Low Fuel Warning	(o) Earth Fault S/Down		
TECHNICAL DATA (Declared)					
Service Rating	250 kVA	Power Factor	0.8		
Power Output (kW)	200	Rated Output (kW)	200		
Rated Voltage (V)	400	Rated Current (A)	140		
Frequency (Hz)	60	Speed (RPM)	1800		
Number of Phases	3	Performance Class	H		
TECHNICAL DATA (Measured)					
Results (No Load)					
Voltage	1 - 2 : 401 Volts	2 - 3 : 400 Volts	1 - 3 : 403 Volts		
No Load Frequency	61	No Load Coolant Temp. (C)	75 deg Cen		
No Load Lube Press	3.93 Bar				
Result (Full Load)					
Voltage	1 - 2 : 400 Volts	2 - 3 : 402 Volts	1 - 3 : 400 Volts		
Current	1 : 282 Amps	2 : 279 Amps	3 : 282 Amps		
Full Load Frequency	60 Hz.	Full Load Coolant Temp. (C)	87		
Full Load Lube Press	3.78 Bar	Power Factor	1.0		
Prime set tested to 110% of Full Load (if required)	NA				
Tested By			Date- 10.05.2022		
			RUN HOURS	60 mins	

