

**VARADA ENERGIES PVT LTD. ( AN ISO 9001-2015 CERTIFIED COMPANY )**

**ISO- 8528**

**GENERAL INFORMATION**

Customer Name

Customer Order No.

Test Cell No.

1

**PRODUCT INFORMATION**

|                   |               |                       |                   |
|-------------------|---------------|-----------------------|-------------------|
| Model             | VEPL-250-CDP  | Genset Serial No.     | VEPL/2023-24/ 046 |
| Engine Serial No. | PNEM 700453   | Alternator Serial No. | N23B 084900       |
| Brand Name        | Ashok Leyland | Alternator Make.      | STAMFORD          |
| Fuel Type         | HSD           | Controller Type       | SEDMAC            |
| Govoner Type      | MECHANICAL    | Cooling System Type   | WATER COOLED      |

**TEST CONDITION**

|                            |      |                    |                               |
|----------------------------|------|--------------------|-------------------------------|
| Altitude (Meters ASL)      | 1000 | Oil Specifications | Ley Power 15 W 40 - Synthetic |
| Ambient Temp. (C )         | 33   | Humidity (%)       | 47                            |
| Air Filter Inlet Temp (C ) | 38   | Coolant Mix        | 50 : 50                       |

**PRODUCT OPTIONS CHECKED**

|                              |                          |                         |                            |
|------------------------------|--------------------------|-------------------------|----------------------------|
| (●) Emergency Stop           | (o) Panel Heater         | (o) Low Coolant Warning | (o) High Fuel S/Down       |
| (●) Over Load Protection     | (●) High Water Temp      | (●) LET Warning         | (o) High Fuel Warning      |
| (● ) Over Speed Protection   | (●) Low Lub Oil Pressure | (o) Low Fuel S/Down     | (o) Parallel Bus PT Module |
| (●) Under Voltage Protection | (o) Low Coolant S/Down   | (o) Low Fuel Warning    | (o) Earth Fault S/Down     |

**TECHNICAL DATA (Declared)**

|                   |         |                   |      |
|-------------------|---------|-------------------|------|
| Service Rating    | 250 kVA | Power Factor      | 0.8  |
| Power Output (kW) | 200     | Rated Output (kW) | 200  |
| Rated Voltage (V) | 400     | Rated Current (A) | 140  |
| Frequency (Hz)    | 60      | Speed (RPM)       | 1800 |
| Number of Phases  | 3       | Performance Class | H    |

**TECHNICAL DATA (Measured)**

**Results (No Load)**

|                    |                   |                            |                   |
|--------------------|-------------------|----------------------------|-------------------|
| Voltage            | 1 - 2 : 401 Volts | 2 - 3 : 400 Volts          | 1 - 3 : 403 Volts |
| No Load Frequency  | 61                | No Load Coolant Temp. (C ) | 75 deg Cen        |
| No Load Lube Press | 3.93 Bar          |                            |                   |

**Result (Full Load)**

|                                                     |                   |                              |                   |
|-----------------------------------------------------|-------------------|------------------------------|-------------------|
| Voltage                                             | 1 - 2 : 400 Volts | 2 - 3 : 402 Volts            | 1 - 3 : 400 Volts |
| Current                                             | 1 : 282 Amps      | 2 : 279 Amps                 | 3 : 282 Amps      |
| Full Load Frequency                                 | 60 Hz.            | Full Load Coolant Temp. (C ) | 87                |
| Full Load Lube Press                                | 3.78 Bar          | Power Factor                 | 1 . 0             |
| Prime set tested to 110% of Full Load (if required) |                   | NA                           |                   |

Tested By

Date- 08.06.2023

RUN HOURS

120 mins