

GENERAL INFORMATION

Customer Name	Customer Order No.	
	Test Cell No.	3

PRODUCT INFORMATION

Model	VEPL-125-CDP	Genset Serial No.	VEPL/2017-18/0107
Engine Serial No.	HWHM 432012	Alternator Serial No.	N17K469362
Brand Name	Ashok Leyland	Alternator Make.	STAMFORD
Fuel Type	HSD	Controller Type	DEEP SEA
Govoner Type	MECHANICAL	Cooling System Type	WATER COOLED

TEST CONDITION

Altitude (Meters ASL)	1000	Oil Specifications	Ley Power 15 W 40 - Synthetic
Ambient Temp. (C)	33	Humidity (%)	47
Air Filter Inlet Temp (C)	38	Coolant Mix	50 : 50

PRODUCT OPTIONS CHECKED

(●) Emergency Stop	(o) Panel Heater	(o) Low Coolant Warning	(o) High Fuel S/Down
(●) Over Load Protection	(●) High Water Temp	(●) LET Warning	(o) High Fuel Warning
(●) Over Speed Protection	(●) Low Lub Oil Pressure	(o) Low Fuel S/Down	(o) Parallel Bus PT Module
(●) Under Voltage Protection	(o) Low Coolant S/Down	(o) Low Fuel Warning	(o) Earth Fault S/Down

TECHNICAL DATA (Declared)

Service Rating	125 kVA	Power Factor	0.8
Power Output (kW)	100	Rated Output (kW)	100
Rated Voltage (V)	400	Rated Current (A)	140
Frequency (Hz)	60	Speed (RPM)	1800
Number of Phases	3	Performance Class	H

TECHNICAL DATA (Measured)**Results (No Load)**

Voltage	1 - 2 : 402 Volts	2 - 3 : 402 Volts	1 - 3 : 403 Volts
No Load Frequency	61.8	No Load Coolant Temp. (C)	73 deg Cen
No Load Lube Press	3.73 Bar		

Result (Full Load)

Voltage	1 - 2 : 400 Volts	2 - 3 : 402 Volts	1 - 3 : 400 Volts
Current	1 : 140 Amps	2 : 140 Amps	3 : 141 Amps
Full Load Frequency	60 Hz.	Full Load Coolant Temp. (C)	88
Full Load Lube Press	3.58 Bar	Power Factor	1 . 0
Prime set tested to 110% of Full Load (if required)	NA		

Tested By	Date- 05.12.2017	
	RUN HOURS	45 mins

