

SG-296-400



Precision Industries
Testing Department

GENERATING-SET

LOAD TEST

Model No: PI 438 C

60 Hz

Type: Close

Job No: 8735

Color: Orange

Date: 13/12/2017

Serial Number:								
PI Model No:	PI 438 C	Prime Power:	400	[kVA]	P.F (Load):	1	Voltage:	380

Generating Set Details:

Engine:	Cummins	Model No: NTA855 - G3	Serial No: 25430951
Alternator:	Stamford	Model No: HCI444F1	Serial No: N17D166260
Controller:	DSE	Model No: 6120	Serial No: 6598795
C. Breaker:	Metasol- 800A	Model No: ABN803C	Serial No: N/A
C.Transformer:	Lovato 800/5A	Model No: N/A	Serial No: N/A
AVR:	Stamford	Model No: AS 440	Serial No: 111287 - 1701
Cooling System:	Water cool	Enclosure Type: Canopy	Protection Class: IP23

Load Test Ambient Conditions:

Temperature	22	[°C]	Altitude:	0	[m]	Humidity:	.	%
-------------	----	------	-----------	---	-----	-----------	---	---

Generating Set Rating:

Testing Full Load Current:	486.19	Amps	Nominal Current:	607.7	Amps
Power Correction Factor (De-rating):	0.00	%	Corrected Prime Power:	0.0	[kVA]

LOAD TEST

Load	Run Time	Freq	Speed	VOLTAGE L-L			CURRENT			Power	Coolant Temp	Oil Pressure	Charg-Alt.
				L1	L2	L3	L1	L2	L3				
%	min	Hz	RPM	V	V	V	A	A	A	kW	C	bar	VDC
0 %	5	60	1800	380	380	380	0	0	0	-	37	6.06	28.2
25 %	5	60	1800	380	380	380	123	122	121	80.0	56	5.30	28.4
50 %	5	60	1800	380	380	381	242	242	241	159.0	78	4.82	28.4
75 %	5	60	1800	380	381	382	362	361	361	233.0	80	4.61	28.4
100 %	10	60	1800	380	382	383	486	486	485	321.0	82	4.55	28.4
110 %	10	60	1800	381	382	383	535	535	534	354.0	85	4.41	28.4

LOAD ACCEPTANCE TEST

Suddenly Block Load %	Voltage [V]	Frequency [Hz]	Current [A]	Response Time [sec]
50%	380	60.0	242	0
0%	384 - 380	61.6 - 60.0	0	2
50%	376 - 380	58.8 - 60.0	248	2

PROTECTION SYSTEM TEST

Over Frequency SD	Under Frequency SD	Over Voltage SD	Under Voltage SD	Oil Pressure Warning/SD	Coolant Level Warning/SD	Coolant Temp Warning/SD
67	53	460	340	2.0/1.0	N/A	98 / 104 C

ACCESSORIES DETAILS

Model:		Serial No.	
Model:		Serial No.	

PI Document no.

PI-TST-LT-01

Rev.

00