



54-354-300

GENSET NO LOAD – LOAD & PRE-TEST CHECKING REPORT

Date :	29 / 04 / 2017		
PI Model :	PI 313C	Type :	close
Prime Power :	284 KVA	Skid Color :	BLACK
Frq. :	60 Hz	P.F _{LOAD}	1
Serial No :			
Job No :	8519		

CLIENT :

PROJECT :

GENSET DETAILS :

Engine :	CUMMINS		Model No :	QSL9 – G3	Serial No :	84506320	
Alternator :	STAMFORD		Model No :	UCDI 1274K1	Serial No :	N16E216613	
Controller :	DEEP SEA		Model No :	6120	Serial No :	6271112	
C. Breaker :	METASOL	Amps	630 A	Model No :	ABN 403C	Serial No :	N/A
C. Transformer :	ELEMEX	Amps	800/5 A	Model No :	N/A	Serial No :	N/A
AVR :	STAMFORD			Model No :	SX 460	Serial No :	107496-3519

GENSET RATING :

Testing Full Load Current :	345 Amps	Nominal Current :	432 Amps
-----------------------------	----------	-------------------	----------

LOAD TEST WILL BE IMPLEMENTED AT AMBIENT CONDITIONS

Temperature :	30° C	Altitude :	
---------------	-------	------------	--

LOAD TEST

LOAD	RUN TIME	FREQ	SPEED	VOLTAGE L-L			CURRENT			POWER	COOLANT TEMP.	OIL PRESSURE	CHARGING ALTERNATOR
				L1	L2	L3	L1	L2	L3				
%	Min	Hz	RPM	V	V	V	A	A	A	KW	°C	BAR	VDC
0%	5	60.0	1800	380	380	380	--	--	--	--	74	5.0	27.4
24%	5	60.0	1800	380	380	380	87	87	87	57	76	4.7	28.5
51%	5	60.0	1800	380	381	380	173	173	173	113	78	4.4	28.5
75%	5	60.0	1800	380	381	381	258	258	258	170	83	4.3	28.5
99%	10	60.0	1800	380	381	381	349	349	349	229	88	4.1	28.5
110%	10	60.0	1800	380	382	381	382	382	382	250	92	4.0	28.5

LOAD ACCEPTANCE TEST:

SUDDENLY BLOCK LOAD	VOLTAGE	FREQUENCY	CURRENT	RESPONSE TIME
%	V	Hz	A	SEC
51%	380	60.0	170	0
0%	389 – 380	61.1 – 60.0	0	5
52%	379 – 380	59.2 – 60.0	184	5

PROTECTION SYSTEM TEST:

OVER FREQUENCY SD	UNDER FREQUENCY SD	OVER VOLTAGE SD	UNDER VOLTAGE SD	OIL PRESSURE SD	COOLANT LEVEL SD	COOLANT TEMP SD
67	53	460	340	1.0	OK	ECM 100

ACCESSORIES DETAILS :

	Model	Serial No
	Model	Serial No
	Model	Serial No

Test Carried out by PI Supervisor :

Name : Eng. Malek Talbishi

Signature :

Date : 29 / 04 / 2017

Witnessed and approved by Client :

Name :

Signature :

Date :

