

SH-102-60

sudhir
Powering the Nation

Sudhir Power Ltd.
Power Generation Business Unit

Engine Test Certificate

This is to certify that Engine Model **4BTAA3.3-G11**

Serial Number **C72029828** was tested using

Diesel as per ISO – 3046 Standard.

Corrected Full Load B.H.P. to N.T.P. conditions as per the

Test standard is...**84**...B.H.P.@...**1800**...R.P.M.

Date: 05 / 11 / 2016


Product Conformance

Test Certificate

FOR

SALIENT POLE, SELF EXCITED / PMG EXCITED AND SELF REGULATED AC GENERATOR

Machine No. **G16K452400**

Type Test has been conducted on similar design machine

STANDARDS: Generator conforms to BS 5000 : Part 3, IS 4722

Tested in accordance with BS EN 60034 - 1

Rotor dynamically balanced to BS ISO 1940 - 1

ROUTINE TEST CERTIFICATE FOR BRUSHLESS AC GENERATOR:

FRAME: UC1224V1	AVR: SX460	AVR NO: 109606/2084	ENCLOSURE: IP23	
RATED KVA: 62.5	RATED VOLTS : 400	RATED AMPS : 87	FREQUENCY : 60	PHASE: 3
POWER FACTOR: .8	STR CONN: Series Star	STR WINDING : 311	RATING: Base Continuous	WIRE : 4-Wire
EXC. VOLTS: 58	EXC.AMPS: 2.3	AMB TEMP: 40		

FOR 3 PHASE SEQUENCE LOOKING FROM DRIVE END FOR CLOCKWISE ROTATION :U-V-W

WINDING	COLD RESISTANCE Ohm (+/-10) AT 20°C (MAX VALUES)	IN INSULATION RESISTANCE (M-Ohm)	HV TEST 2KV FOR 1 MIN	INSULATION CLASS
STATOR	0.219	2+	OK	H
ROTOR	0.789	2+	OK	H

REGULATION TEST

FREQ.	VOLTS	AMPS	KVA	PF	KW	EXC.VOLT	EXC.AMP	%LOAD
62	401.4	0.00	0.00	0.00	0.00	12	.6	0.00
60	400	87	62.5	.8	50	58	2.3	100.00

REGULATION+((N.L. VOLTAGE-F.L. VOLTAGE / RATED VOLTAGE)*100=0.34 %

Item Description: AC Generator UC22.4.V.1.311..3..11.5..SX460. Onan Green
Remarks:

Date: 08- NOV-16

Job No: 3472877-043

AUTHORISED SIGNATORY
Cuqlity Assurance

Certificate Of Conformity

Quality System Approval
ISO 9001/2008Frame Size: **UC1224V1**Serial Number: **G16K452400**

Manufactured Date: 08-NOV-16

KVA: **62.5**

Authorised Signatory Quality Assurance: _____

Electrical Test

Final Inspection

T01

T07

Date: 08- NOV-16

Sudhir Power Ltd.

Athala, Silvasa

INTERNAL TEST REPORT

DG No : 1
DG Set R:

Customer Name : M/S INTERTEK

Engine :-

BHP :-

84

Alternatives

ASN:

K451


RPM : 1800

PF: 0.8

Voltage:

400

Powering the Nation



Time Hours	Mechanical Observations		Electrical Observations									
	%	LOP	W/T	Line Voltage			Line Current			HZ	KW	PF
	Load	KPA	C	RY	YB	BR	R	Y	B			
5 Min	0%	641	65	401	401	401	0	0	0	61.5	0	0
5 Min	50%	601	76	400	400	400	36	37	35	60.4	25	1
5 Min	75%	562	83	399	399	399	54	56	53	59.8	38	1
15 Min	100%	470	84	398	399	398	70	73	71	59.2	50	1
5 Min	110%	465	85	399	399	398	80	80	81	59.5	55	1

Note : The DG set has been tested found satisfactory

DATE: 18.11.2016 TESTED BY


CHECKED BY.

WITNESSED BY

PLACE : Silvassa.

Dhiren Desai

Yusuf Khan



Sound level(dB) Measured at 1 mtr distance			
Side A	Side B	Side C	Side D
72.1	73.9	74.1	74.3

At 75% load.