

SG- 106-60

sudhir
Powering the Nation

Sudhir Power Ltd.
Power Generation Business Unit

Engine Test Certificate

This is to certify that Engine Model **4BTAA3.3-G11**

Serial Number **C72029948** was tested using

Diesel as per ISO – 3046 Standard.

Corrected Full Load B.H.P. to N.T.P. conditions as per the

Test standard is **84** B.H.P. @ **1800** R.P.M.

Date: 05 / 11 / 2016


Product Conformance

Test Certificate

FOR

SALIENT POLE, SELF EXCITED / PMG EXCITED AND SELF REGULATED AC GENERATOR

Machine No. **G16K452445**

Type Test has been conducted on similar design machine

STANDARDS: Generator conforms to BS 5000 : Part 3, IS 4722

Tested in accordance with BS EN 60034 - 1

Rotor dynamically balanced to BS ISO 1940 - 1

ROUTINE TEST CERTIFICATE FOR BRUSHLESS AC GENERATOR:

FRAME: UC1224V1	AVR: SX460	AVR NO: 1096060011	ENCLOSURE: IP23	
RATED KVA: 62.5	RATED VOLTS : 400	RATED AMPS : 87	FREQUENCY : 60	PHASE: 3
POWER FACTOR: .8	STR CONN: Series Star	STR WINDING : 311	RATING: Base Continuous	WIRE : 4-Wire
EXC. VOLTS: 58	EXC.AMPS: 2.3	AMB TEMP: 40		

FOR 3 PHASE SEQUENCE LOOKING FROM DRIVE END FOR CLOCKWISE ROTATION :U-V-W

WINDING	COLD RESISTANCE Ohm (+/-10) AT 20°C (MAX VALUES)	IN	INSULATION RESISTANCE (M-Ohm)	HV TEST 2KV FOR 1 MIN	INSULATION CLASS
STATOR	0.219	2+	OK		H
ROTOR	0.789	2+	OK		H

REGULATION TEST

FREQ.	VOLTS	AMPS	KVA	PF	KW	EXC.VOLT	EXC.AMP	%LOAD
62	401.4	0.00	0.00	0.00	0.00	12	.6	0.00
60	400	87	62.5	.8	50	58	2.3	100.00

REGULATION+{(N.L. VOLTAGE-F.L. VOLTAGE / RATED VOLTAGE)*100=0.34 %

Item Description: AC Generator UC22.4.V.1.311.,3.,11.5.,SX460. Onan Green
Remarks:

Date: 08-NOV-16

Job No: 3472877-056

AUTHORISED SIGNATORY
Cuqlity Assurance

Certificate Of Conformity

Quality System Approval
ISO 9001/2008Frame Size: **UC1224V1**Serial Number: **G16K452445**

Manufactured Date: 08-NOV-16

KVA: **62.5**

Authorised Signatory Quality Assurance: _____

Electrical Test

Final Inspection

T01

T07

Date: 08-NOV-16

DG No : 5
DG Set Rating : 62.5 KVA

Customer Name : M/S INTERTEK

Make : CUMMINS

RPM : 1500

Engine :-	Make : CUMMINS
BHP :- 84	RPM : 1500
Alternator :-	Make : STAM FORD
ASN : ' G16K452445	Frame: UC1224V1

RPM : 1800

KVA : 62.5
Amps: 87
PF : 0.8

ESN: C72029948

C72029948

Insulation - H Class
Freq: 60
Voltage:

400

Sudhir Power Ltd.
Athal, Silvasa
INTERNAL TEST REPORT



Time Hours	Mechanical Observations			Electrical Observations													
	%	L/P	W/T	Line Voltage						Line Current					HZ	KW	PF
	Load	KPA	C	RY	YB	BR	R	Y	B								
5 Min	0%	616	55	400	400	400	0	0	0	60.0	0	0					
5 Min	50%	569	75	399	400	399	40	38	39	59.4	25	1	1				
5 Min	75%	564	81	398	399	399	52	53	54	58.8	38	1	1				
15 Min	100%	561	82	398	398	398	70	71	70	58.7	50	1	1				
5 Min	110%	499	84	397	397	398	78	79	80	58.0	55	1	1				

Note : The DG set has been tested found satisfactory.


DATE: 18.11.2016 TESTED BY

CHECKED BY.

WITNESSED BY

PLACE : Silvassa. Dhiren Dattai

Phiren Desai



Sound level(dB) Measured at 1 mtr distance			
Side A	Side B	Side C	Side D
72.2	73.1	74	74.5

At 75% load.