

SG-107-60

sudhir
Powering the Nation

Sudhir Power Ltd.
Power Generation Business Unit

Engine Test Certificate

This is to certify that Engine Model **4BTAA3.3-G11**

Serial Number **C72029947** was tested using

Diesel as per ISO – 3046 Standard.

Corrected Full Load B.H.P. to N.T.P. conditions as per the

Test standard is **84** B.H.P. @ **1800** R.P.M.

Date: 05 / 11 / 2016


Product Conformance

Test Certificate

FOR

SALIENT POLE, SELF EXCITED / PMG EXCITED AND SELF REGULATED AC GENERATOR

Machine No. **G16K452402**

Type Test has been conducted on similar design machine

STANDARDS: Generator conforms to BS 5000 : Part 3, IS 4722

Tested in accordance with BS EN 60034 - 1

Rotor dynamically balanced to BS ISO 1940 - 1

ROUTINE TEST CERTIFICATE FOR BRUSHLESS AC GENERATOR:

FRAME: UC1224V1	AVR: SX460	AVR NO: 109606/2355	ENCLOSURE: IP23	
RATED KVA: 62.5	RATED VOLTS : 400	RATED AMPS : 87	FREQUENCY : 60	PHASE: 3
POWER FACTOR: .8	STR CONN: Series Star	STR WINDING : 311	RATING: Base Continuous	WIRE : 4-Wire
EXC. VOLTS: 58	EXC.AMPS: 2.3	AMB TEMP: 40		

FOR 3 PHASE SEQUENCE LOOKING FROM DRIVE END FOR CLOCKWISE ROTATION :U-V-W

WINDING	COLD RESISTANCE Ohm (+/-10) AT 20°C (MAX VALUES)	IN INSULATION RESISTANCE (M-Ohm)	HV TEST 2KV FOR 1 MIN	INSULATION CLASS
STATOR	0.219	2+	OK	H
ROTOR	0.789	2+	OK	H

REGULATION TEST

FREQ.	VOLTS	AMPS	KVA	PF	KW	EXC.VOLT	EXC.AMP	%LOAD
62	401.4	0.00	0.00	0.00	0.00	12	.6	0.00
60	400	87	62.5	.8	50	58	2.3	100.00

REGULATION+(N.L. VOLTAGE-F.L. VOLTAGE / RATED VOLTAGE)*100=0.34 %

Item Description: AC Generator UC22.4.V.1.311.,3.,11.5.,SX460. Onan Green

Remarks:

Date: 08-NOV-16

Job No: 3472877-044

 AUTHORISED SIGNATORY
 Cuqlity Assurance

Certificate Of Conformity

 Quality System Approval
 ISO 9001/2008
Frame Size: **UC1224V1**Serial Number: **G16K452402**

Manufactured Date: 08-NOV-16

KVA: **62.5**

Authorised Signatory Quality Assurance: _____

Electrical Test

Final Inspection

T01

T07

Date: 08-NOV-16

Sudhir Power Ltd.
Athal., Silvassa
INTERNAL TEST REPORT

DG No : 6
DG set Rating : 62.5 KVA

Customer Name : M/s INTERTEK
Model: 4BTA43.3G11
Engine :- 84 Make : CUMMINS RPM : 1500
Alternator :- Make : STAM FORD
ASN : 616K452402 Frame: UC1224V1
RPM : 1800
KVA : 62.5
Amps: 87
PF : 0.8
ESN: C72028947
Insulation - H Class
Freq: 60
Voltage: 400




Time Hours	Mechanical Observations				Electrical Observations							
	Load %	LOP KPA	W.T G	RY 400	YB 400	BR 400	R 0	Y 0	B 0	HZ 60.0	KW 0	PF 0
5 Min	0%	607	64	400	399	399	41	39	40	59.4	25	1
5 Min	50%	590	77	399	398	399	53	53	52	58.8	38	1
5 Min	75%	655	81	398	397	398	69	70	70	58.7	50	1
15 Min	100%	646	82	398	397	398	78	79	79	58.0	55	1
5 Min	110%	498	83	397	397	398	78	79	79	58.0	55	1

Note : The DG set has been tested found satisfactory.

DATE : 18.11.2016 TESTED BY

PLACE : Silvassa. Dhiren Desai

WITNESSED BY



Sound level(dB) Measured at 1 mtr distance			
Side A	Side B	Side C	Side D
72.2	73.1	73.9	74.4

At 75% load.