

SH-109-60

sudhir
Powering the Nation

Sudhir Power Ltd.
Power Generation Business Unit

Engine Test Certificate

This is to certify that Engine Model **4BTAA3.3-G11**

Serial Number **C72029936** was tested using

Diesel as per ISO – 3046 Standard.

Corrected Full Load B.H.P. to N.T.P. conditions as per the

Test standard is **84** B.H.P. @ **1800** R.P.M.

Date: 05 / 11 / 2016


Product Conformance

Sudhir Power Ltd.
Athal., Silvassa
INTERNAL TEST REPORT

DG No : 8
 DG Set Rating : 62.5 KVA

Customer Name : M/s INTERTEK

Engine :- 84 Make : CUMMINS Model: 4BTAA3.3G11

BHP :- 84 RPM : 1500

Alternator :- Make : STAM FORD

ASN : 616K442018 Frame: UC1224V1

RPM : 1800

KVA : 62.5
 Amps: 87
 PF : 0.8

ESN: C72029936

Insulation - H Class
 Freq: 60
 Voltage: 400



Time Hours	Mechanical Observations			Electrical Observations									
	% Load	LOP KPA	W/T C	RY	Line Voltage			Line Current					
5 Min	0%	610	61	400	400	400	400	0	0	0	0	HZ	KW
5 Min	50%	588	80	400	400	400	400	41	39	39	39	59.5	25
5 Min	75%	552	83	399	399	399	399	52	53	51	51	58.5	38
15 Min	100%	544	84	398	397	398	398	70	70	70	70	58.2	50
5 Min	110%	495	85	397	397	398	398	79	79	78	78	58.0	55



Note : The DG set has been tested found satisfactory.

DATE : 18.11.2016 TESTED BY

PLACE : Silvassa. Dhiren Desai

CHECKED BY.

WITNESSED BY



Sound level(dB) Measured at 1 mtr distance				
Side A	Side B	Side C	Side D	
71.8	72.9	73.6	74.2	

At 75% load.

Test Certificate

FOR

SALIENT POLE, SELF EXCITED / PMG EXCITED AND SELF REGULATED AC GENERATOR

Machine No. **G16K452018**

Type Test has been conducted on similar design machine

STANDARDS: Generator conforms to BS 5000 : Part 3, IS 4722

Tested in accordance with BS EN 60034 - 1

Rotor dynamically balanced to BS ISO 1940 - 1

ROUTINE TEST CERTIFICATE FOR BRUSHLESS AC GENERATOR:

FRAME: UC1224V1	AVR: SX460	AVR NO: 109606/0788	ENCLOSURE: IP23	
RATED KVA: 62.5	RATED VOLTS : 400	RATED AMPS : 87	FREQUENCY : 60	PHASE: 3
POWER FACTOR: .8	STR CONN: Series Star	STR WINDING : 311	RATING: Base Continuous	WIRE : 4-Wire
EXC. VOLTS: 58	EXC.AMPS: 2.3	AMB TEMP: 40		

FOR 3 PHASE SEQUENCE LOOKING FROM DRIVE END FOR CLOCKWISE ROTATION :U-V-W

WINDING	COLD RESISTANCE Ohm (+/-10) AT 20°C (MAX VALUES)	IN INSULATION RESISTANCE (M-Ohm)	HV TEST 2KV FOR 1 MIN	INSULATION CLASS
STATOR	0.219	2+	OK	H
ROTOR	0.789	2+	OK	H

REGULATION TEST

FREQ.	VOLTS	AMPS	KVA	PF	KW	EXC.VOLT	EXC.AMP	%LOAD
62	401.4	0.00	0.00	0.00	0.00	12	.6	0.00
60	400	87	62.5	.8	50	58	2.3	100.00

REGULATION+(N.L. VOLTAGE-F.L. VOLTAGE / RATED VOLTAGE)*100=0.34 %

Item Description: AC Generator UC22.4.V.1.311.,3.,11.5.,SX460. Onan Green

Remarks:

Date: 04-NOV-16

Job No: 3472877-014

 AUTHORISED SIGNATORY
 Cuqlity Assurance

Certificate Of Conformity

 Quality System Approval
 ISO 9001/2008
Frame Size: **UC1224V1**Serial Number: **G16K452018**

Manufactured Date: 04-NOV-16

KVA: **62.5**

Authorised Signatory Quality Assurance: _____

Electrical Test

Final Inspection

T01

T07

Date: 04-NOV-16