

SG-381-125

## VARADA ENERGIES PVT LTD. ( AN ISO 9001-2015 CERTIFIED COMPANY )

|                                                  |                          |                                     |                               |
|--------------------------------------------------|--------------------------|-------------------------------------|-------------------------------|
| ISO- 85028                                       |                          |                                     |                               |
| GENERAL INFORMATION                              |                          |                                     |                               |
| Customer Name                                    |                          | Customer Order No.<br>Test Cell No. | 2                             |
| PRODUCT INFORMATION                              |                          |                                     |                               |
| Model                                            | VEPL-125-CDP             | Genset Serial No.                   | VEPL/2019-20/0009             |
| Engine Serial No.                                | KEHM 111324              | Alternator Serial No.               | N19E 208995                   |
| Brand Name                                       | Ashok Leyland            | Alternator Make.                    | STAMFORD                      |
| Fuel Type                                        | HSD                      | Controller Type                     | DEEP SEA                      |
| Governor Type                                    | MECHANICAL               | Cooling System Type                 | WATER COOLED                  |
| TEST CONDITION                                   |                          |                                     |                               |
| Altitude (Meters ASL)                            | 1000                     | Oil Specifications                  | Ley Power 15 W 40 - Synthetic |
| Ambient Temp. (C)                                | 33                       | Humidity (%)                        | 47                            |
| Air Filter Inlet Temp (C)                        | 38                       | Coolant Mix                         | 50 : 50                       |
| PRODUCT OPTIONS CHECKED                          |                          |                                     |                               |
| (*) Emergency Stop                               | (o) Panel Heater         | (o) Low Coolant Warning             | (o) High Fuel S/Down          |
| (*) Over Load Protection                         | (*) High Water Temp      | (*) LET Warning                     | (o) High Fuel Warning         |
| (*) Over Speed Protection                        | (*) Low Lub Oil Pressure | (o) Low Fuel S/Down                 | (o) Parallel Bus PT Module    |
| (*) Under Voltage Protection                     | (o) Low Coolant S/Down   | (o) Low Fuel Warning                | (o) Earth Fault S/Down        |
| TECHNICAL DATA (Declared)                        |                          |                                     |                               |
| Service Rating                                   | 125 kVA                  | Power Factor                        | 0.8                           |
| Power Output (kW)                                | 100                      | Rated Output (kW)                   | 100                           |
| Rated Voltage (V)                                | 400                      | Rated Current (A)                   | 140                           |
| Frequency (Hz)                                   | 60                       | Speed (RPM)                         | 1800                          |
| Number of Phases                                 | 3                        | Performance Class                   | H                             |
| TECHNICAL DATA (Measured)                        |                          |                                     |                               |
| Results (No Load)                                |                          |                                     |                               |
| Voltage                                          | 1 - 2 : 400 Volts        | 2 - 3 : 400 Volts                   | 1 - 3 : 401 Volts             |
| No Load Frequency                                | 62.1                     | No Load Coolant Temp. (C)           | 76 deg Cen                    |
| No Load Lube Press                               | 3.93 Bar                 |                                     |                               |
| Result (Full Load)                               |                          |                                     |                               |
| Voltage                                          | 1 - 2 : 399 Volts        | 2 - 3 : 400 Volts                   | 1 - 3 : 401 Volts             |
| Current                                          | 1 : 141 Amps             | 2 : 140 Amps                        | 3 : 140 Amps                  |
| Full Load Frequency                              | 60.4 Hz.                 | Full Load Coolant Temp. (C)         | 87                            |
| Full Load Lube Press                             | 3.71 Bar                 | Power Factor                        | 1.0                           |
| Prime set tested to 110% of Full Load (Prepared) |                          | NA                                  |                               |
|                                                  |                          | Date- 16.06.2019                    |                               |
|                                                  |                          | RUN HOURS                           | 45 mins                       |

