

Sh-417-125

**VARADA ENERGIES PVT LTD. ( AN ISO 9001-2015 CERTIFIED COMPANY )**

|                                                     |                          |                              |                               |
|-----------------------------------------------------|--------------------------|------------------------------|-------------------------------|
|                                                     |                          | <b>ISO- 8528</b>             |                               |
| <b>GENERAL INFORMATION</b>                          |                          |                              |                               |
| Customer Name                                       |                          | Customer Order No.           |                               |
|                                                     |                          | Test Cell No.                | 1                             |
| <b>PRODUCT INFORMATION</b>                          |                          |                              |                               |
| Model                                               | VEPL-125-CDP             | Genset Serial No.            | VEPL/2019-20/ 0039            |
| Engine Serial No.                                   | KDHM 113292              | Alternator Serial No.        | N19K 451213                   |
| Brand Name                                          | Ashok Leyland            | Alternator Make.             | STAMFORD                      |
| Fuel Type                                           | HSD                      | Controller Type              | DEEP SEA                      |
| Govoner Type                                        | MECHANICAL               | Cooling System Type          | WATER COOLED                  |
| <b>TEST CONDITION</b>                               |                          |                              |                               |
| Altitude (Meters ASL)                               | 1000                     | Oil Specifications           | Ley Power 15 W 40 - Synthetic |
| Ambient Temp. (C )                                  | 33                       | Humidity (%)                 | 47                            |
| Air Filter Inlet Temp (C )                          | 38                       | Coolant Mix                  | 50 : 50                       |
| <b>PRODUCT OPTIONS CHECKED</b>                      |                          |                              |                               |
| (●) Emergency Stop                                  | (o) Panel Heater         | (o) Low Coolant Warning      | (o) High Fuel S/Down          |
| (●) Over Load Protection                            | (●) High Water Temp      | (●) LET Warning              | (o) High Fuel Warning         |
| (●) Over Speed Protection                           | (●) Low Lub Oil Pressure | (o) Low Fuel S/Down          | (o) Parallel Bus PT Module    |
| (●) Under Voltage Protection                        | (o) Low Coolant S/Down   | (o) Low Fuel Warning         | (o) Earth Fault S/Down        |
| <b>TECHNICAL DATA (Declared)</b>                    |                          |                              |                               |
| Service Rating                                      | 125 kVA                  | Power Factor                 | 0.8                           |
| Power Output (kW)                                   | 100                      | Rated Output (kW)            | 100                           |
| Rated Voltage (V)                                   | 400                      | Rated Current (A)            | 140                           |
| Frequency (Hz)                                      | 60                       | Speed (RPM)                  | 1800                          |
| Number of Phases                                    | 3                        | Performance Class            | H                             |
| <b>TECHNICAL DATA (Measured)</b>                    |                          |                              |                               |
| <b>Results (No Load)</b>                            |                          |                              |                               |
| Voltage                                             | 1 - 2 : 400 Volts        | 2 - 3 : 400 Volts            | 1 - 3 : 401 Volts             |
| No Load Frequency                                   | 62.1                     | No Load Coolant Temp. (C )   | 76 deg Cen                    |
| No Load Lube Press                                  | 3.93 Bar                 |                              |                               |
| <b>Result (Full Load)</b>                           |                          |                              |                               |
| Voltage                                             | 1 - 2 : 399 Volts        | 2 - 3 : 400 Volts            | 1 - 3 : 401 Volts             |
| Current                                             | 1 : 142 Amps             | 2 : 140 Amps                 | 3 : 140 Amps                  |
| Full Load Frequency                                 | 60.1 Hz.                 | Full Load Coolant Temp. (C ) | 87                            |
| Full Load Lube Press                                | 3.71 Bar                 | Power Factor                 | 1.0                           |
| Prime set tested to 110% of Full Load (if required) |                          | NA                           |                               |
|                                                     |                          | Date- 23.11.2019             |                               |
|                                                     |                          | RUN HOURS                    | 45 mins                       |



49000