

Engine Test Certificate

Perkins Engines Company Limited
Eastfield, Peterborough PE1 5FQ
Great Britain



5/4/2020

This engine has been tested to its maximum rating in accordance with Perkins defined requirements and had performed satisfactorily.

The electronics on this engine have been preset and when the engine has been run-in, the gross power output will be within +/-3% of the gross rating listed below, provided the exhaust and induction systems, fuel and lubricating oils are in accordance with Perkins defined requirements.

Engine Type	Engine Number	Work Order	Customer
2806A-E18TAG2	JGBF5005N06715E	JGBF5005	GMMCO Power

Reference	Technical Data
Emissions Capability	UNREGULATED Low SFC
Engine Speed	50Hz @1500RPM
Engine Type	2806A-E18TAG2
Fuel Consumption - Prime Power	202 g/kWH
Fuel Consumption - Standby Max	203 g/kWH
Gross Engine Power - Prime Power	584 kW
Gross Engine Power - Standby Max	628 kW
Gross Rating	584 kW
Net Rating	565 kW

This engine was built and tested in accordance with our approved ISO 9001 Quality Procedure.

Performance certified as satisfactory.

Issue 5