

SG- A76-650

VARADA ENERGIES PVT LTD. (AN ISO 9001-2015 CERTIFIED COMPANY)

ISO- 8528

GENERAL INFORMATION

Customer Name

Customer Order No.

Test Cell No.

1

PRODUCT INFORMATION

Model	VEPL-650-CDP	Genset Serial No.	VEPL/2020-21/0032
Engine Serial No.	JGBF5005N07518F	Alternator Serial No.	N20H 350691
Brand Name	PERKINS	Alternator Make.	STAMFORD
Fuel Type	HSD	Controller Type	DEEP SEA
Governor Type	ELECTRONIC	Cooling System Type	WATER COOLED

TEST CONDITION

Altitude (Meters ASL)	1000	Oil Specifications	PERKINS MAKE
Ambient Temp. (C)	29	Humidity (%)	37
Air Filter Inlet Temp (C)	34	Coolant Mix	PERKINS MAKE

PRODUCT OPTIONS CHECKED

(●) Emergency Stop	(●) Panel Hooter	(●) Low Coolant Warning	(○) High Fuel S/Down
(●) Over Load Protection	(●) High Water Temp	(○) LET Warning	(○) High Fuel Warning
(●) Over Speed Protection	(●) Low Lub Oil Pressure	(○) Low Fuel S/Down	(●) Parallel Bus PT Module
(●) Under Voltage Protection	(●) Low Coolant S/Down	(●) Low Fuel Warning	(○) Earth Fault S/Down

TECHNICAL DATA (Declared)

Service Rating	650 kVA	Power Factor	0.8
Power Output (kW)	520	Rated Output (kW)	520
Rated Voltage (V)	400	Rated Current (A)	734
Frequency (Hz)	60	Speed (RPM)	1800
Number of Phases	3	Performance Class	H

TECHNICAL DATA (Measured)

Results (No Load)

Voltage	1 - 2 : 401 Volts	2 - 3 : 403 Volts	1 - 3 : 403 Volts
No Load Frequency	60	No Load Coolant Temp. (C)	75
No Load Lube Press	3.96 Bar		

Result (Full Load)

Voltage	1 - 2 : 400 Volts	2 - 3 : 401 Volts	1 - 3 : 399 Volts
Current	1 : 731 Amps	2 : 732 Amps	3 : 734 Amps
Full Load Frequency	60 Hz.	Full Load Coolant Temp. (C)	91
Full Load Lube Press	3.63 Bar	Power Factor	1.0

Prime set tested to 110% of Full Load (if required)

NA

Date
RUN HOURS01.12.2020
60 mins