

SG-487-160

VARADA ENERGIES PVT LTD. (AN ISO 9001 -2015 CERTIFIED COMPANY)

PRODUCT TEST CERTIFICATE - ISO 8528 STANDARDS**GENERAL INFORMATION**

Customer Name		Customer Order No.	
		Test Cell No.	1

PRODUCT INFORMATION

Model	VEPL-160-CDP	Genset Serial No.	VEPL/2020-21/0055
Engine Serial No.	LMHM 115360	Alternator Serial No.	N21A 010197
Brand Name	Ashok Leyland	Alternator Make.	STAMFORD
Fuel Type	HSD	Controller Type	DEEP SEA
Governor Type	MECHANICAL	Cooling System Type	WATER COOLED

TEST CONDITION

Altitude (Meters ASL)	1000	Oil Specifications	Ley Power 15 W 40 - Synthetic
Ambient Temp. (C)	39	Humidity (%)	44
Air Filter Inlet Temp (C)	44	Coolant Mix	50 : 50

PRODUCT OPTIONS CHECKED

☒ Emergency Stop	☐ Panel Heater	☐ Low Coolant Warning	☐ High Fuel S/Down
☒ Over Load Protection	☒ High Water Temp	☒ LET Warning	☐ High Fuel Warning
☒ Over Speed Protection	☒ Low Lub Oil Pressure	☐ Low Fuel S/Down	☐ Parallel Bus PT Module
☒ Under Voltage Protection	☐ Low Coolant S/Down	☐ Low Fuel Warning	☐ Earth Fault S/Down

TECHNICAL DATA (Declared)

Service Rating	160 kVA	Power Factor	0.8
Power Output (kW)	128	Rated Output (kW)	128
Rated Voltage (V)	400	Rated Current (A)	171
Frequency (Hz)	60	Speed (RPM)	1800
Number of Phases	3	Performance Class	H

TECHNICAL DATA (Measured)**Results (No Load)**

Voltage	1 - 2 : 404 Volts	2 - 3 : 402 Volts	1 - 3 : 403 Volts
No Load Frequency	60.9	No Load Coolant Temp. (C)	77 deg Cen
No Load Lube Press	3.72 Bar		

Result (Full Load)

Voltage	1 - 2 : 399 Volts	2 - 3 : 399 Volts	1 - 3 : 401 Volts
Current	1 : 174 Amps	2 : 173 Amps	3 : 171 Amps
Full Load Frequency	59.5 Hz.	Full Load Coolant Temp. (C)	87
Full Load Lube Press	3.61 Bar	Power Factor	1.0
Prime set tested to 110% of Full Load (if required)		NA	

TYPE TEST REPORT REF NO CE-JOB-MUM-20-000073-001

Date- 01.02.2021

RUN HOURS

PANKAJ JOSHI

45 mins

