

Engine Test Certificate

Perkins Engines Company Limited
Eastfield, Peterborough PE1 5FQ
Great Britain



Oct 12, 2020

SG-518-400

This engine has been tested to its maximum rating in accordance with Perkins defined requirements and has performed satisfactorily.

The electronics on this engine have been preset and when the engine has been run-in, the gross power output will be within $\pm 3\%$ of the gross rating listed below, provided the exhaust and induction systems, fuel and lubricating oils are in accordance with Perkins defined requirements.

Engine Type	Perkins Serial Number	Customer
2206A-E13TAG5	TGFF5079N10935F	Y932

Reference	Technical Data
Emission Capability	Unregulated Low SFC
Engine Speed	50 Hz @1500RPM
Engine Type	2206A-E13TAG5
Fuel Consumption - Prime Power	207 g/kWH
Fuel Consumption - Standby Max	203 g/kWH
Gross Engine Power - Prime Power	324.2 kW
Gross Engine Power - Standby Max	368.4 kW
Gross Rating	324.2 kW
Net Rating	305 kW

This engine was built and tested in accordance with our approved ISO 9001 Quality Procedure and stated Rating, as determined by the ISO 3046 (BS5541) Standard.

Performance certified as satisfactory.

Signed,

For and on behalf of Perkins Engines Company Limited - Large Engines Division.

MUST BE KEPT WITH ENGINE AT ALL TIMES