

SG- 526- 650

VARADA ENERGIES PVT LTD. (AN ISO 9001-2015 CERTIFIED COMPANY)

ISO- 8528			
GENERAL INFORMATION			
Customer Name		Customer Order No.	
		Test Cell No.	3
PRODUCT INFORMATION			
Model	VEPL-650-CDP	Genset Serial No.	VEPL/2021-22/0017
Engine Serial No.	JGBF5005N07932F	Alternator Serial No.	N21D 178511
Brand Name	PERKINS	Alternator Make.	STAMFORD
Fuel Type	HSD	Controller Type	DEEP SEA
Governer Type	ELECTRONIC	Cooling System Type	WATER COOLED
TEST CONDITION			
Altitude (Meters ASL)	1000	Oil Specifications	PERKINS MAKE
Ambient Temp. (C)	29	Humidity (%)	37
Air Filter Inlet Temp (C)	34	Coolant Mix	PERKINS MAKE
PRODUCT OPTIONS CHECKED			
(e) Emergency Stop	(e) Panel Hooter	(e) Low Coolant Warning	(o) High Fuel S/Down
(e) Over Load Protection	(e) High Water Temp	(o) LET Warning	(o) High Fuel Warning
(e) Over Speed Protection	(e) Low Lub Oil Pressure	(o) Low Fuel S/Down	(e) Parallel Bus PT Module
(e) Under Voltage Protection	(e) Low Coolant S/Down	(e) Low Fuel Warning	(o) Earth Fault S/Down
TECHNICAL DATA (Declared)			
Service Rating	650 kVA	Power Factor	0.8
Power Output (kW)	520	Rated Output (kW)	520
Rated Voltage (V)	400	Rated Current (A)	734
Frequency (Hz)	60	Speed (RPM)	1800
Number of Phases	3	Performance Class	H
TECHNICAL DATA (Measured)			
Results (No Load)			
Voltage	1-2 : 400 Volts	2-3 : 402 Volts	1-3 : 400 Volts
No Load Frequency	60	No Load Coolant Temp. (C)	77
No Load Lube Press	3.96 Bar		
Result (Full Load)			
Voltage	1-2 : 399 Volts	2-3 : 400 Volts	1-3 : 401 Volts
Current	1 : 733 Amps	2 : 732 Amps	3 : 731 Amps
Full Load Frequency	60 Hz.	Full Load Coolant Temp. (C)	93
Full Load Lube Press	3.65 Bar	Power Factor	1.0
Prime set tested to 110% of Full Load (if required) : NA			
Date		16.08.2021	
RUN HOURS		60 mins	

Document no- VEP-650 kva-REV-00

