

**VARADA ENERGIES PVT LTD. ( AN ISO 9001-2015 CERTIFIED COMPANY )**

|                                                     |                          |                             |                            |
|-----------------------------------------------------|--------------------------|-----------------------------|----------------------------|
| <b>STANDARD- BS 5514</b>                            |                          | <b>ISO- 8528</b>            |                            |
| <b>GENERAL INFORMATION</b>                          |                          |                             |                            |
| Customer Name                                       |                          | Customer Order No.          | 2                          |
|                                                     |                          | Test Cell No.               |                            |
| <b>PRODUCT INFORMATION</b>                          |                          |                             |                            |
| Model                                               | VEPL-400-CDP             | Genset Serial No.           | VEPL/2021-22/0031          |
| Engine Serial No.                                   | TGFF 5079N 11391G        | Alternator Serial No.       | N211 367819                |
| Brand Name                                          | PERKINS                  | Alternator Make.            | STAMFORD                   |
| Fuel Type                                           | HSD                      | Controller Type             | DEEP SEA                   |
| Governor Type                                       | ELECTRONIC               | Cooling System Type         | WATER COOLED               |
| <b>TEST CONDITION</b>                               |                          |                             |                            |
| Altitude (Meters ASL)                               | 1000                     | Oil Specifications          | PERKINS MAKE               |
| Ambient Temp. (C)                                   | 33                       | Humidity (%)                | 41                         |
| Air Filter Inlet Temp (C)                           | 38                       | Coolant Mix                 | PERKINS MAKE               |
| <b>PRODUCT OPTIONS CHECKED</b>                      |                          |                             |                            |
| (e) Emergency Stop                                  | (e) Panel Hooter         | (e) Low Coolant Warning     | (o) High Fuel S/Down       |
| (e) Over Load Protection                            | (e) High Water Temp      | (o) LET Warning             | (o) High Fuel Warning      |
| (e) Over Speed Protection                           | (e) Low Lub Oil Pressure | (o) Low Fuel S/Down         | (e) Parallel Bus PT Module |
| (e) Under Voltage Protection                        | (e) Low Coolant S/Down   | (e) Low Fuel Warning        | (o) Earth Fault S/Down     |
| <b>TECHNICAL DATA (Declared)</b>                    |                          |                             |                            |
| Service Rating                                      | 400 kVA                  | Power Factor                | 0.8                        |
| Power Output (kW)                                   | 320                      | Rated Output (kW)           | 320                        |
| Rated Voltage (V)                                   | 400                      | Rated Current (A)           | 556                        |
| Frequency (Hz)                                      | 60                       | Speed (RPM)                 | 1800                       |
| Number of Phases                                    | 3                        | Performance Class           | H                          |
| <b>TECHNICAL DATA (Measured)</b>                    |                          |                             |                            |
| <b>Results (No Load)</b>                            |                          |                             |                            |
| Voltage                                             | 1 - 2 : 401 Volts        | 2 - 3 : 403 Volts           | 1 - 3 : 403 Volts          |
| No Load Frequency                                   | 60.1                     | No Load Coolant Temp. (C)   | 76                         |
| No Load Lube Press                                  | 3.89 Bar                 |                             |                            |
| <b>Result (Full Load)</b>                           |                          |                             |                            |
| Voltage                                             | 1 - 2 : 401 Volts        | 2 - 3 : 400 Volts           | 1 - 3 : 402 Volts          |
| Current                                             | 1 : 556 Amps             | 2 : 557 Amps                | 3 : 556 Amps               |
| Full Load Frequency                                 | 60 Hz.                   | Full Load Coolant Temp. (C) | 93                         |
| Full Load Lube Press                                | 3.87 Bar                 | Power Factor                | 1.0                        |
| Prime set tested to 110% of Full Load (if required) |                          | NA                          |                            |
| REF NO: ST10012303                                  |                          | Date                        | 28.09.2021                 |
| SITE: MUMBAI                                        |                          | RUN HOURS                   | 60 mins                    |
|                                                     |                          | PANKAJ JOSHI-VARADA         |                            |



ISO 9001:2015 CERTIFIED COMPANY