

56-578-400

## Engine Test Certificate

Perkins Engines Company Limited  
Eastfield, Peterborough PE1 5FQ  
Great Britain



4/8/2021

This engine has been tested to its maximum rating in accordance with Perkins defined requirements and had performed satisfactorily.

The electronics on this engine have been preset and when the engine has been run-in, the gross power output will be within +/-3% of the gross rating listed below, provided the exhaust and induction systems, fuel and lubricating oils are in accordance with Perkins defined requirements.

| Engine Type   | Engine Number   | Build List | Customer |
|---------------|-----------------|------------|----------|
| 2206A-E13TAG5 | TGFF5079N11387G | TGFF5079   | Y932     |

| Reference                        | Technical Data      |
|----------------------------------|---------------------|
| Emissions Capability             | UNREGULATED Low SFC |
| Engine Speed                     | 50Hz @1500RPM       |
| Engine Type                      | 2206A-E13TAG5       |
| Fuel Consumption - Prime Power   | 207 g/kWH           |
| Fuel Consumption - Standby Max   | 203 g/kWH           |
| Gross Engine Power - Prime Power | 324.2 kW            |
| Gross Engine Power - Standby Max | 368.4 kW            |
| Gross Rating                     | 324.2 kW            |
| Net Rating                       | 305 kW              |

This engine was built and tested in accordance with our approved ISO 9001 Quality Procedure.

Performance certified as satisfactory.

Issue 5