



**Power
Generation**

GENERATOR SET TEST CERTIFICATE

Industrial Product Test Record Certificate of Test

Date: 26-Sep-15

Genset Load Testing -ISO 8528 Part-5

General Information

Customer: CME
Service Rating: Stand By Fuel Type: Diesel Type II

Product Information

Model: C135D6 3 Phase Genset Sr. No: 1151408867
Governor Type: Electronic Controller Model: PC 1.2
Engine Sr. No: 84252535 Alternator Sr. No: N151392373
Cooling System Type: Mounted Radiator Genset KVA Rating: 169

Test Conditions

Altitude (m ASL): 663 Ambient Temp (°C): 29
Air Filter Inlet Temp (°C): 30-40 Fuel Oil Spec: ASTM D 975 No.2 Diesel Fuel
Coolant Mix: Ethylene Glycol+Water (1:1) Lube Oil Spec: SAE 15W40 API CI-4

Product Option Checked/Adjusted

Battery Charger	☒	3-Way valve	☒	HWT Shut down	☒
Coolant Heater	☒	Emergency Stop	☒	Controller	☒
EBS	☒	Governor	☒	Voltage Regulator	☒
PMG	☒	Remote Start	☒	Low Coolant sender	☒
Space Heater	☒	Oil Pressure Sender	☒	Low Coolant Shut Down	☒
Earth Fault Shut Down	☒	Oil Pressure Shut Down	☒	Low Fuel Level Warning	☒
Oil Temperature Heater	☒	HWT Sender	☒		

Technical Data- Declared

Power Output (KW)	<u>135</u>	Rated Current (A)	<u>256.8</u>
Rated Voltage (V)	<u>380</u>	Speed (RPM)	<u>1800</u>
Rated Output (KVA)	<u>169</u>	Power Factor	<u>0.8</u>
Frequency (HZ)	<u>60</u>	Performance Class	<u>G2</u>

Technical Data - Measured (All Sets are tested at POWER FACTOR=1)

Observed Power	Corrected Power					
<u>132.5</u>	<u>135</u>					
SET RESULTS NO LOAD CONDITION	Voltage	L1-L2 <u>380</u> V	Current	L1 <u>0</u> Amps	Frequency	<u>60</u> HZ
		L2-L3 <u>380</u> V		L2 <u>0</u> Amps	Lube Pressure	<u>547</u> Kpa
		L3-L1 <u>380</u> V		L3 <u>0</u> Amps	Coolant Temp	<u>30</u> °C
	Load (KW)	<u>0</u>	RPM	<u>1800</u>		
SET RESULTS FULL LOAD CONDITION	Voltage	L1-L2 <u>384</u> V	Current	L1 <u>204</u> Amps	Frequency	<u>60</u> HZ
		L2-L3 <u>384</u> V		L2 <u>204</u> Amps	Lube Pressure	<u>420</u> Kpa
		L3-L1 <u>384</u> V		L3 <u>204</u> Amps	Coolant Temp	<u>75</u> °C
	Load (KW)	<u>132.5</u>	RPM	<u>1800</u>		

Certified BY

penjulek

Operator's Cummins WWID.

KO198

Cycle Duration
(in Hours.)

0.41

Format No. : QSF : E059:01

Power Generation Business Unit
Division of Cummins India Limited
Plot No. B2, SEZ Industrial Area,
Vill : Survadi Nandal
Taluka Phaltan
Dist. Satara, Pin : 415523
cumminsindia.com

Registered Office
Cummins India Limited, Kothrud, Pune 411 038 Maharashtra, India
CIN : L29112PN1962PLC012276

Cummins India Ltd.

Power Generation Business Unit

Engine Test Certificate

This is to certify that Engine Model 6BTAA5.9-G6

Serial Number 84252535 was tested using

Diesel as per ISO - 3046 Standard.

Corrected Full Load B.H.P to N.T.P conditions as per the

test standard is 195 BHP @ 1500RPM

215 BHP @ 1800RPM

Date : /26-Sep-15

Sunil
Product Conformance