



## Production Test Certificate

### General Information

|                |            |                    |            |
|----------------|------------|--------------------|------------|
| WIP Job No:    | 13439352   | Customer Order No: | UNASSIGNED |
| Customer Name: | UNASSIGNED | Test Cell No:      | 6          |

### Product Information

|                      |                  |                       |               |
|----------------------|------------------|-----------------------|---------------|
| Model:               | C450 D6E         | Genset Serial No:     | J15K880338    |
| Engine Serial No:    | 79865523         | Alternator Serial No: | A15J400114    |
| Fuel Type:           | DIESEL           | Controller Type:      | PC2.2         |
| Governor Type:       | Electronic       | Radiator Serial No:   | N/A           |
| Cooling System Type: | Mounted Radiator | Controller Serial No: | GG-0065265D14 |

### Test Conditions

|                           |                  |                          |                               |
|---------------------------|------------------|--------------------------|-------------------------------|
| Altitude (Meters ASL):    | 32               | Barometric Pressure(mB): | 1021                          |
| Ambient Temp(C):          | 9                | Humidity(%):             | 78                            |
| Fuel Oil Spec:            | BS 2869 Class A2 | Lub Oil Spec:            | Premium Blue 15W40            |
| Fuel Density(kg/m):       | 820 - 875        | Fuel Calorific Value:    | 43500 kJ/kg                   |
| Air Filter Inlet Temp(C): | 9                | Coolant Mix:             | 50/50 - Ethylene Glycol/Water |

### Product Options Checked

|                                                    |                   |                                                        |                  |                        |
|----------------------------------------------------|-------------------|--------------------------------------------------------|------------------|------------------------|
| <input checked="" type="checkbox"/> Emergency Stop | Panel Heater      | <input checked="" type="checkbox"/> Low Coolant S/Down | Low Fuel S/Down  | High Fuel Warning      |
| <input checked="" type="checkbox"/> Remote Start   | Alternator Heater | Low Coolant Warning                                    | Low Fuel Warning | Parallel Bus PT Module |
| Coolant Heater                                     | Run Relay         | <input checked="" type="checkbox"/> LET Warning        | High Fuel S/Down | Earth Fault S/Down     |
| CCB Trip Warning                                   |                   |                                                        |                  |                        |

### Technical Data - Declared

|                   |         |                    |      |
|-------------------|---------|--------------------|------|
| Service Rating:   | STANDBY | Power Factor:      | 0.8  |
| Power Output(kW): | 450     | Rated Output(kVA): | 562  |
| Rated Voltage(V): | 380     | Rated Current(A):  | 854  |
| Frequency(Hz):    | 60      | Speed(RPM):        | 1800 |
| Number Of Phases: | 3       | Performance Class: | G2   |
| Meter Serial No:  | 16065   |                    |      |

### Technical Data - Measured

#### Results(No Load)

|                     |      |       |       |      |       |       |                          |       |       |
|---------------------|------|-------|-------|------|-------|-------|--------------------------|-------|-------|
| Voltage:            | 1-2: | 382.8 | Volts | 2-3: | 382.7 | Volts | 1-3:                     | 382.7 | Volts |
|                     | 1-N: | 221   | Volts | 2-N: | 220.9 | Volts | 3-N:                     | 220.9 | Volts |
| No Load Freq:       |      | 60    | Hz    |      |       |       | No Load Coolant Temp(C): | 81    |       |
| No Load Lube Press: |      | 3     | Bar   |      |       |       |                          |       |       |

#### Results(Full Load)

|                       |      |       |       |                                                 |       |       |               |       |       |
|-----------------------|------|-------|-------|-------------------------------------------------|-------|-------|---------------|-------|-------|
| Voltage:              | 1-2: | 380.2 | Volts | 2-3:                                            | 380.3 | Volts | 1-3:          | 380.3 | Volts |
|                       | 1-N: | 219.5 | Volts | 2-N:                                            | 219.6 | Volts | 3-N:          | 219.6 | Volts |
| Current:              | 1:   | 716   | Amps  | 2:                                              | 617   | Amps  | 3:            | 720   | Amps  |
| Full Load Frequency:  |      | 60    | Hz    | Full Load Coolant Temp(C):                      | 85    |       | Power Factor: | 1.0   |       |
| Full Load Lube Press: |      | 2.99  | Bar   | Prime set tested to 110% of Full Load(if reqd): | N/A   |       |               |       |       |

|                               |                 |       |           |            |     |
|-------------------------------|-----------------|-------|-----------|------------|-----|
| PTI/Static Test Completed By: | Pete Ayles      | Date: | 15-OCT-15 |            |     |
| Dynamic Test Completed By:    | David Stickland | Date: | 15-OCT-15 | Run Hours: | 0.5 |

Cummins Power Generation Ltd.  
Manston Park, Columbus Avenue  
Ramsgate, Kent  
CT12 5BF, United Kingdom  
Tel :+44 1843 255000  
Fax :+44 1843 255902