



Production Test Certificate

General Information

WIP Job No:	13439353	Customer Order No:	UNASSIGNED
Customer Name:	UNASSIGNED	Test Cell No:	6

Product Information

Model:	C450 D6E	Genset Serial No:	J15K880790
Engine Serial No:	79869408	Alternator Serial No:	A15I388282
Fuel Type:	DIESEL	Controller Type:	PC2.2
Governor Type:	Electronic	Radiator Serial No:	N/A
Cooling System Type:	Mounted Radiator	Controller Serial No:	CG-0064845D14

Test Conditions

Altitude (Meters ASL):	32	Barometric Pressure(mB):	998
Ambient Temp(C):	20	Humidity(%):	44
Fuel Oil Spec:	BS 2869 Class A2	Lub Oil Spec:	Premium Blue 15W40
Fuel Density(kg/m):	820 - 875	Fuel Calorific Value:	43500 kJ/kg
Air Filter Inlet Temp(C):	20	Coolant Mix:	50/50 - Ethylene Glycol/Water

Product Options Checked

☒ Emergency Stop	Panel Heater	☒ Low Coolant S/Down	Low Fuel S/Down	High Fuel Warning
☒ Remote Start	Alternator Heater	Low Coolant Warning	Low Fuel Warning	Parallel Bus PT Module
Coolant Heater	Run Relay	☒ LET Warning	High Fuel S/Down	Earth Fault S/Down
CCB Trip Warning				

Technical Data - Declared

Service Rating:	STANDBY	Power Factor:	0.8
Power Output(kW):	450	Rated Output(kVA):	562
Rated Voltage(V):	380	Rated Current(A):	854
Frequency(Hz):	60	Speed(RPM):	1800
Number Of Phases:	3	Performance Class:	G2
Meter Serial No:	16068		

Technical Data - Measured

Results(No Load)

Voltage:	1-2:	383.1	Volts	2-3:	382.4	Volts	1-3:	382.9	Volts
	1-N:	220.9	Volts	2-N:	220.6	Volts	3-N:	220.9	Volts
No Load Freq:		60	Hz				No Load Coolant Temp(C):	83	
No Load Lube Press:		2.9	Bar						

Results(Full Load)

Voltage:	1-2:	380.5	Volts	2-3:	381.5	Volts	1-3:	379.8	Volts
	1-N:	218.1	Volts	2-N:	220.7	Volts	3-N:	219.7	Volts
Current:	1:	715	Amps	2:	623	Amps	3:	712	Amps
Full Load Frequency:		60	Hz	Full Load Coolant Temp(C):	84		Power Factor:	1.0	
Full Load Lube Press:		2.8	Bar	Prime set tested to 110% of Full Load(if reqd):	N/A				

PTI/Static Test Completed By:	Pete Ayles	Date:	19-OCT-15		
Dynamic Test Completed By:	Alan Matthews	Date:	19-OCT-15	Run Hours:	0.8