

VARADA ENERGIES PVT LTD. (AN ISO 9001-2015 CERTIFIED COMPANY)
ISO- 8528
GENERAL INFORMATION
Customer Name
Customer Order No.
Test Cell No.
3
PRODUCT INFORMATION

Model	VEPL-1000-CDP	Genset Serial No.	VEPL/2022-23/037
Engine Serial No.	25473872	Alternator Serial No.	N22C 126971
Brand Name	Cummins	Alternator Make.	STAMFORD
Fuel Type	HSD	Controller Type	PCC- Cummins
Governer Type	ELECTRONIC	Cooling System Type	WATER COOLED

TEST CONDITION

Altitude (Meters ASL)	1000	Oil Specifications	CUMMINS MAKE
Ambient Temp. (C)	29	Humidity (%)	37
Air Filter Inlet Temp (C)	34	Coolant Mix	CUMMINS MAKE

PRODUCT OPTIONS CHECKED

(●) Emergency Stop	(●) Panel Hooter	(●) Low Coolant Warning	(o) High Fuel S/Down
(●) Over Load Protection	(●) High Water Temp	(o) LET Warning	(o) High Fuel Warning
(●) Over Speed Protection	(●) Low Lub Oil Pressure	(o) Low Fuel S/Down	(●) Parallel Bus PT Module
(●) Under Voltage Protection	(●) Low Coolant S/Down	(●) Low Fuel Warning	(o) Earth Fault S/Down

TECHNICAL DATA (Declared)

Service Rating	1000 kVA	Power Factor	0.8
Power Output (kW)	800	Rated Output (kW)	800
Rated Voltage (V)	400	Rated Current (A)	1519 AMPS
Frequency (Hz)	60	Speed (RPM)	1800
Number of Phases	3	Performance Class	H

TECHNICAL DATA (Measured)
Results (No Load)

Voltage	1 - 2 : 402 Volts	2 - 3 : 401 Volts	1 - 3 : 403 Volts
No Load Frequency	60	No Load Coolant Temp. (C)	84
No Load Lube Press	3.99 Bar		

Result (Full Load)

Voltage	1 - 2 : 401 Volts	2 - 3 : 400 Volts	1 - 3 : 399 Volts
Current	1 : 1402 Amps	2 : 1404 Amps	3 : 1409 Amps
Full Load Frequency	59.8 Hz.	Full Load Coolant Temp. (C)	91
Full Load Lube Press	3.25 Bar	Power Factor	1.0
Prime set tested to 110% of Full Load (if required)		NA	

Date
18.07.2022
RUN HOURS
60mins
PANKAJ JOSHI- VARADA
