

SG-458-1250

VARADA ENERGIES PVT LTD. (AN ISO 9001-2015 CERTIFIED COMPANY)

IS- 8528

GENERAL INFORMATION

Customer Name

Customer Order No.

Test Cell No.

1

PRODUCT INFORMATION

Model	VEPL-1250-CDP	Genet Serial No.	VEPL/2020-21/0016
Engine Serial No.	25454380	Alternator Serial No.	NL20A 020387
Brand Name	Cummins	Alternator Make	STAMFORD
Fuel Type	HSD	Controller Type	POC- Cummins
Governor Type	ELECTRONIC	Cooling System Type	WATER COOLED

TEST CONDITION

Altitude (Meters ASL)	1000	Oil Specifications	CUMMINS MAKE
Ambient Temp. (C)	29	Humidity (%)	37
Air Filter Inlet Temp (C)	34	Coolant Mix	CUMMINS MAKE

PRODUCT OPTIONS CHECKED

(e) Emergency Stop	(e) Panel Hooter	(e) Low Coolant Warning	(e) High Fuel S/Down
(e) Over Load Protection	(e) High Water Temp	(e) LET Warning	(e) High Fuel Warning
(e) Over Speed Protection	(e) Low Lub Oil Pressure	(e) Low Fuel S/Down	(e) Parallel Bus PT Module
(e) Under Voltage Protection	(e) Low Coolant S/Down	(e) Low Fuel Warning	(e) Earth Fault S/Down

TECHNICAL DATA (Declared)

Service Rating	1250 kVA	Power Factor	0.8
Power Output (kW)	1000	Rated Output (kW)	1000
Rated Voltage (V)	400	Rated Current (A)	1739 AMPS
Frequency (Hz)	60	Speed (RPM)	1800
Number of Phases	3	Performance Class	H

TECHNICAL DATA (Measured)

Results (No Load)

Voltage	1 - 2 : 400 Volts	2 - 3 : 401 Volts	1 - 3 : 401 Volts
No Load Frequency	60.2	No Load Coolant Temp. (C)	80
No Load Lube Press	3.92 Bar		

Result (Full Load)

Voltage	1 - 2 : 400 Volts	2 - 3 : 399 Volts	1 - 3 : 399 Volts
Current	1 : 1739 Amps	2 : 1740 Amps	3 : 1740 Amps
Full Load Frequency	60 Hz.	Full Load Coolant Temp. (C)	93
Full Load Lube Press	3.22 Bar	Power Factor	1.0

Prime set tested to 110% of Full Load (if required)

Date

RUN HOURS

PANKAJ JOSHI VARADA

22.08.2020

60 mins