

SG-468-1250

VARADA ENERGIES PVT LTD. (AN ISO 9001-2015 CERTIFIED COMPANY)			
		ISO- 8528	
GENERAL INFORMATION			
Customer Name		Customer Order No.	
		Test Cell No.	3
PRODUCT INFORMATION			
Model	VEPL-1250-CDP	Genset Serial No.	VEPL/2020-21/0026
Engine Serial No.	25457092	Alternator Serial No.	N20G 287893
Brand Name	Cummins	Alternator Make.	STAMFORD
Fuel Type	HSD	Controller Type	PCC- Cummins
Governor Type	ELECTRONIC	Cooling System Type	WATER COOLED
TEST CONDITION			
Altitude (Meters ASL)	1000	Oil Specifications	CUMMINS MAKE
Ambient Temp. (C)	29	Humidity (%)	37
Air Filter Inlet Temp (C)	34	Coolant Mix	CUMMINS MAKE
PRODUCT OPTIONS CHECKED			
(e) Emergency Stop	(e) Panel Hooter	(e) Low Coolant Warning	(o) High Fuel S/Down
(e) Over Load Protection	(e) High Water Temp	(o) LET Warning	(o) High Fuel Warning
(e) Over Speed Protection	(e) Low Lub Oil Pressure	(o) Low Fuel S/Down	(e) Parallel Bus PT Module
(e) Under Voltage Protection	(e) Low Coolant S/Down	(e) Low Fuel Warning	(o) Earth Fault S/Down
TECHNICAL DATA (Declared)			
Service Rating	1250 kVA	Power Factor	0.8
Power Output (kW)	1000	Rated Output (kW)	1000
Rated Voltage (V)	400	Rated Current (A)	1739 AMPS
Frequency (Hz)	60	Speed (RPM)	1800
Number of Phases	3	Performance Class	H
TECHNICAL DATA (Measured)			
Results (No Load)			
Voltage	1 - 2 : 400 Volts	2 - 3 : 401 Volts	1 - 3 : 401 Volts
No Load Frequency	60.2	No Load Coolant Temp. (C)	80
No Load Lube Press	3.92 Bar		
Result (Full Load)			
Voltage	1 - 2 : 400 Volts	2 - 3 : 399 Volts	1 - 3 : 399 Volts
Current	1 : 1739 Amps	2 : 1740 Amps	3 : 1740 Amps
Full Load Frequency	60 Hz.	Full Load Coolant Temp. (C)	93
Full Load Lube Press	3.22 Bar	Power Factor	1.0
Prime set tested to 110% of Full Load (if required)		NA	
Date		24.10.2020	
RUN HOURS		60 mins	
PANKAJ JOSHI-VARADA			