

SG- 523-650

VARADA ENERGIES PVT LTD. (AN ISO 9001-2015 CERTIFIED COMPANY)

ISO- 8528

GENERAL INFORMATION

Customer Name

Customer Order No.

Test Cell No.

1

PRODUCT INFORMATION

Model	VEPL-650-CDP	Genset Serial No.	VEPL/2020-21/0010
Engine Serial No.	JGBF 5005N07942F	Alternator Serial No.	N21D 178378
Brand Name	PERKINS	Alternator Make.	STAMFORD
Fuel Type	HSD	Controller Type	DEEP SEA
Govoner Type	ELECTRONIC	Cooling System Type	WATER COOLED

TEST CONDITION

Altitude (Meters ASL)	1000	Oil Specifications	PERKINS MAKE
Ambient Temp. (C)	29	Humidity (%)	37
Air Filter Inlet Temp (C)	34	Coolant Mix	PERKINS MAKE

PRODUCT OPTIONS CHECKED

(e) Emergency Stop	(e) Panel Hooter	(e) Low Coolant Warning	(o) High Fuel S/Down
(e) Over Load Protection	(e) High Water Temp	(o) LET Warning	(o) High Fuel Warning
(e) Over Speed Protection	(e) Low Lub Oil Pressure	(o) Low Fuel S/Down	(e) Parallel Bus PT Module
(e) Under Voltage Protection	(e) Low Coolant S/Down	(e) Low Fuel Warning	(o) Earth Fault S/Down

TECHNICAL DATA (Declared)

Service Rating	650 kVA	Power Factor	0.8
Power Output (kW)	520	Rated Output (kW)	520
Rated Voltage (V)	400	Rated Current (A)	734
Frequency (Hz)	60	Speed (RPM)	1800
Number of Phases	3	Performance Class	H

TECHNICAL DATA (Measured)

Results (No Load)

Voltage	1- 2 : 400 Volts	2- 3 : 402 Volts	1- 3 : 403 Volts
No Load Frequency	60	No Load Coolant Temp. (C)	72
No Load Lube Press	3.90 Bar		

Result (Full Load)

Voltage	1- 2 : 401 Volts	2- 3 : 400 Volts	1- 3 : 400 Volts
Current	1: 730 Amps	2: 734 Amps	3: 734 Amps
Full Load Frequency	60 Hz.	Full Load Coolant Temp. (C)	91
Full Load Lube Press	3.69 Bar	Power Factor	1.0
Prime set tested to 110% of Full Load (if required)		NA	

Date

20.07.2021

RUN HOURS

120 mins

