

VARADA ENERGIES PVT LTD. (AN ISO 9001-2015 CERTIFIED COMPANY)

STANDARD- BS 5514		ISO- 8528	
GENERAL INFORMATION			
Customer Name		Customer Order No.	3
		Test Cell No.	
PRODUCT INFORMATION			
Model	VEPL-500-CDP	Genset Serial No.	VEPL/2021-22/0033
Engine Serial No.	25463935	Alternator Serial No.	N21D 147149
Brand Name	CUMMINS	Alternator Make.	STAMFORD
Fuel Type	HSD	Controller Type	PCC
Governer Type	ELECTRO- MECHANIC	Cooling System Type	WATER COOLED
TEST CONDITION			
Altitude (Meters ASL)	1000	Oil Specifications	CUMMINS MAKE
Ambient Temp. (C)	33	Humidity (%)	35
Air Filter Inlet Temp (C)	38	Coolant Mix	CUMMINS MAKE
PRODUCT OPTIONS CHECKED			
(*) Emergency Stop	(*) Panel Hooter	(*) Low Coolant Warning	(*) High Fuel S/Down
(*) Over Load Protection	(*) High Water Temp	(*) LET Warning	(*) High Fuel Warning
(*) Over Speed Protection	(*) Low Lub Oil Pressure	(*) Low Fuel S/Down	(*) Parallel Bus PT Module
(*) Under Voltage Protection	(*) Low Coolant S/Down	(*) Low Fuel Warning	(*) Earth Fault S/Down
TECHNICAL DATA (Declared)			
Service Rating	500 kVA	Power Factor	0.8
Power Output (kW)	400	Rated Output (kW)	400
Rated Voltage (V)	400	Rated Current (A)	590
Frequency (Hz)	60	Speed (RPM)	1800
Number of Phases	3	Performance Class	H
TECHNICAL DATA (Measured)			
Results (No Load)			
Voltage	1 - 2 : 402 Volts	2 - 3 : 401 Volts	1 - 3 : 403 Volts
No Load Frequency	60	No Load Coolant Temp. (C)	71
No Load Lube Press	3.90 Bar		
Result (Full Load)			
Voltage	1 - 2 : 405 Volts	2 - 3 : 404 Volts	1 - 3 : 400 Volts
Current	1 : 590 Amps	2 : 585 Amps	3 : 590 Amps
Full Load Frequency	60 Hz.	Full Load Coolant Temp. (C)	88
Full Load Lube Press	3.78 Bar	Power Factor	1.0
Prime set tested to 110% of Full Load (if required)		NA	
		Date	02.10.2021
		RUN HOURS	45 mins
		PANKAJ JOSHI- VARADA	

